AMENDMENT NO 01. Dated 15.10.2026.
Tender No. GEM/2026/B/8091957

The following amendment to the Technical Specification of the Tender is incorporated.

NIT Clause	Existing Clause	Amended Clause
Clause No. 7.0 TECHNICAL SPECIFICATION FOR PREFABRICATED "Skid Mounted Chemical Go-down cum Operator's Cabin". Annexure-I	Insulation of 75mm thick mineral glass wool/ fiberglass resin bonded wool confirming to IS 8183 of 1976 is to be provided. Insulation shall be provided on all sidewalls, end walls, roof and flooring of the operator cabin. This insulation shall be rat proof, fire retarded, non-hygroscopic and floorings and vermin proof beside excellent thermal efficiency and acoustic performance.	Insulation of 75mm thick mineral glass wool/ fiberglass resin bonded wool confirming to IS 8183 of 1976 is to be provided. Insulation shall be provided on all sidewalls, end walls and roof of the operator cabin. This insulation shall be rat proof, fire retarded, non-hygroscopic and floorings and vermin proof beside excellent thermal efficiency and acoustic performance.
Clause No. 8.0 TECHNICAL SPECIFICATION FOR PREFABRICATED "Skid Mounted Chemical Go-down cum Operator's Cabin". Annexure-I	Inner panelling shall be as follows: Wall - 6 mm decorative ply on SHS / RHS pipes conforming to IS: 4923:2017 and of grade: YST 240/310 Roof - 6 mm plywood ceiling on SHS / RHS pipes conforming to IS: 4923:2017 and of grade: YST 240/310. Plywood as per IS specification of approved make shall be screwed on the side walls on the internal sections/ vertical rectangular tubes. All vertical and horizontal corners shall be neatly finished with aluminium anodized heavy gauge aluminium angles and flat and the vertical joints of the panels shall be fixed with decorative PVC bidding patties to match with the colour of panels to suit the aesthetic appearance.	Inner panelling shall be as follows: Wall - 6 mm decorative ply on SHS / RHS pipes conforming to IS: 4923:2017 and of grade: YST 240/310 Roof - 6 mm plywood ceiling on SHS / RHS pipes conforming to IS: 4923:2017 and of grade: YST 240/310. Plywood as per IS (303/710) specification of approved make (Kitply /Greenply / Swastik / Century /ITC/ Equivalent brands) shall be screwed on the side walls on the internal sections/ vertical rectangular tubes. Plywood Grade: 6mm BWR or equivalent, will be acceptable All vertical and horizontal corners shall be neatly finished with aluminium anodized heavy gauge aluminium angles and flat and the vertical joints of the panels shall be fixed with decorative PVC bidding patties to match with the colour of panels to suit the aesthetic appearance.
Clause No. 12.0 TECHNICAL SPECIFICATION FOR PREFABRICATED "Skid Mounted Chemical Go-down	**Lights & Fans** i) 02 (two) nos. of tube light fittings shall be provided in Go-down part and Operator's Cabin part each. ii) 02 (two) nos. of wall mounted oscillating fans of 16" sweep of reputed make shall be provided in Operator's Cabin.	**Lights & Fans** i) 02 (two) nos. of tube light fittings shall be provided in Go-down part and Operator's Cabin part each. ii)02 (two) nos. of wall mounted oscillating fans of 16" sweep of reputed make shall be provided in Operator's Cabin.

cum Operator's Cabin". Annexure-I	iii) 01 (one) no. of industrial grade exhaust fan of 300mm sweep shall be provided in the Go-down part. iv) 02 (two) nos. of 16 amps pin socket and 02 (two) nos. of 06 amps pin socket shall be provided in the Operator's Cabin for power supply for auxiliary equipment. v) All fluorescent lights shall be provided with acrylic cover of white translucent shades and shall be flush mounted in ceiling wherever applicable. vi)Weatherproof light shall be provided on the above outside entrance. vii) All the lights, fans, plug points etc. shall have independent slash/ piano type switches of required ratings inside the bunk house.	iii) 01 (one) no. of industrial grade exhaust fan of 300mm sweep shall be provided in the Go-down part. iv)02 (two) nos. of 16 amps pin socket and 02 (two) nos. of 06 amps pin socket shall be provided in the Operator's Cabin for power supply for auxiliary equipment. v)All fluorescent lights shall be provided with acrylic cover of white translucent shades and shall be flush mounted in ceiling wherever applicable. vi)02 Nos. Weatherproof lights (Individual for each door) shall be provided on the above outside entrance. vii) All the lights, fans, plug points etc. shall have independent slash/ piano type switches of required ratings inside the bunk house.

NOTE: All Other Terms and Conditions of the Tender remain same.