ऑयल इंडिया
OIL INDIA

HSE Department
Oil India Limited
Duliajan, Dibrugarh, 786602, Assam
Phone : 0374-2800542
Email: safety@oilindia.in

संदर्भ सं./Ref. No.: HSE/E/43C-1/717

दिनांक/Date:30.05.2026

From	:	Executive Director (HSE & ESG)
To	:	Deputy Director General of Forests (Central), Sub Office, Guwahati (under Regional Office, Shillong), 4th Floor, Housefed Building, Rukminigaon, Guwahati-781022. (**Email :** iro.guwahati-mefcc@gov.in, iro.moefcc.ghy@gmail.com)
Subject	:	Submission of Half-yearly (October 2025 to March 2026) compliance reports of the conditions stipulated in the Environment Clearance (EC) granted to Oil India Limited.

Sir,

Reference to above subject, please find enclosed herewith the Half-yearly (**October 2025 to March 2026**) compliance reports of the conditions stipulated in the Environment Clearance (EC) granted to Oil India Limited. List of the EC are tabulated below:

S.No	EC Identification No/File No.	Name of the EC proposal
1.	F. No. J-11011/413/2008-IA II (I) dated 24.01.2011	OCS Bhogpara.,Augmentation capacity of Intermediate Tank Farm (ITF)at Tengakhat, Hapjan Savitri Crude Oil Pipeline in Tengakhat Naharkatiya-Jorajan area.
2.	F. No. J-11011/1251/2007-IA II (I) dated 01.11.2011	Exploratory Drilling of 01 (One) well at Doomdooma-Pengry Area, District Tinsukia, Assam.
3.	F. No. J-11011/682/2008-IA II (I) dated 17.06.2013	Expansion of Gas field Development in Tengakhat-Naharkatia-Jorajan area and Doomdooma Pengry area, Assam by M/s Oil India Ltd.
4.	F. No. J-11011/116/2018-IA II (I) dated 07.01.2020	Onshore Oil & Gas Exploration & Development Drilling and Production in Ningru Oil & Gas Field in Districts Changlang and Namsai for Ningru PML Block (Arunachal Pradesh)
5.	F. No. J-11011/1260/2007-IA II (I) dated 09.04.2020	Onshore Oil & Gas Development Drilling and Production in Mechaki Area covering Mechaki, Mechaki Extension, Baghjan and Tinsukia Extension PMLs on District Tinsukia (Assam).
6.	F. No. J-11011/150/2016- IA II (I) dated 11.05.2020	Extension Drilling & Testing of Hydrocarbons at 7 (seven) Locations under Dibru-Saikhowa

ऑयल इंडिया
OIL INDIA

HSE Department
Oil India Limited
Duliajan, Dibrugarh, 786602, Assam
Phone : 0374-2800542
Email: safety@oilindia.in

		National Park Area, North-West of Baghjan PML, District Tinsukia, Assam.
7.	F. No. J-11011/1253/2007-IA II (I) dated 28.12.2020	Onshore Oil & Gas development drilling and production by M/S Oil India Ltd in Dibrugarh district under Dibrugarh, Chabua, Hugrijan and Tinsukia PMLs. (Dibrugarh- Bhogpara)
8.	F. No. J-11011/375/2016-IA II (I) dated 28.12.2020	Onshore Oil & Gas Development Drilling and Production (179 wells and 9 Production Installations) in North Hapjan – Tinsukia – Dhola area under Tinsukia district, Assam
9.	F. No. J-11011/35/2018-IA II (I) dated 26.02.2021	Onshore Oil & Gas development drilling and production by M/S Oil India Ltd. Located in Khagorijan Oil & Gas Field in Dibrugarh & Tinsukia District under Tinsukia PML, Tinsukia Extension PML and Chabua PML District: Dibrugarh, Assam
10.	F. No. J-11011/186/2016-IA II (I) dated 03.03.2021	Onshore Oil & Gas development drilling and production in Borhat-Titlagarh area, Dibrugarh, Sibsagar and Charaideo Districts under Sapkainth, Borhat, Moran Extension and Doomdooma PMLs.
11.	EC22A002AS110311 F. No. J-11011/156/2017-IA II (I) dated 28.11.2022	Oil & Gas development drilling and production (16 exploratory, 73 developmental drilling wells and 9 Production Installations) in Moran Area under Dibrugarh, Sibsagar and Charaideo districts, Assam.
12.	EC23A002AS125690 F. No: J-11011/1254/2007-IA II (I) dated 13.01.2023	Oil & Gas development drilling and production (68 developmental drilling wells and 9 Production Installations) in Khowang Shalmari Area under Dibrugarh, Sibsagar districts, Assam.
13.	EC23A002AS188131 F.No J-11011/1257/2007- IA II (I) dated 17.04.2023	Onshore Oil & Gas development drilling and production (167 wells and 7 production Installations) in Tengakhat-Kathaloni-Dikom (TKD) under Dibrugarh district, Assam.
14.	EC23A002AS198872 F. No. J-11011/388/2016-IA II (I) dated 31.07.2023	Onshore Oil & Gas development drilling (67 wells) in Jorajan Area under Dibrugarh, Charaideo and Tinsukia districts, Assam.
15.	EC23A002AS146942 F.No. J-11011/546/2017-IA(I)	Onshore Oil & Gas development drilling and production (294 wells and 2 Production

ऑयल इंडिया
OIL INDIA

HSE Department
Oil India Limited
Duliajan, Dibrugarh, 786602, Assam
Phone : 0374-2800542
Email: safety@oilindia.in

	dated 20.09.2023	Installations) in Naharkatiya-Deohal-Bogapani-Nagajan (NDBN) area under Dibrugarh & Tinsukia districts, Assam.
16.	**EC No:** J-11011/463/2008-I A II(I) DATED 16.01.2012	Baghjan - STF crude Oil Pipeline & Gas Transmission pipeline from Baghjan to CGGS

This is for your kind information please.

Thanking you.

Yours faithfully,
For **Oil India Limited**

कार्यकारी निदेशक (एचएसई एवं ईएसजी)
Executive Director (HSE & ESG)
नोडल अधिकारी (ईसी/एफसी/एनबीडब्ल्यूएल)
Nodal Officer (EC/FC/NBWL)
ऑयल इंडिया लिमिटेड
Oil India Limited

30/05

(Arindam Bhattacharyya)
Executive Director (HSE & ESG)
Nodal Officer (EC, FC, NBWL)
For Resident Chief Executive

Encl: As above

Copy:

1. Director, Monitoring Cell, MoEF, Paryavaran Bhawan, CGO Complex, Lodhi Road, New Delhi-110003.
2. Zonal Office, Central Pollution Control Board, "TUM-SIR", Lower Motinagar, Near Fire Brigade Headquarter, Shillong-793014.
3. Chairman, Assam Pollution Control Board, Bamunimaidan, Guwahati-781021, Assam.
4. Chairman, Arunachal Pradesh State Pollution Control Board, Office of the Principal Chief and Secretary (E&F) Conservator of Forests, Govt. of Arunachal Pradesh, Itanagar-791111, Arunachal Pradesh.

- **Name of the Project:** Onshore Oil & Gas development drilling and production by M/s Oil India Limited located in Khagorijan oil & Gas Field in Dibrugarh & Tinsukia District under Tinsukia PML, Tinsukia Extension PML and Chabua PML District: Dibrugarh, Assam
- **(Including OCS Nadua & GGS Khagorijan -**under construction*** **)**
- **Clearance L. No and date:** J-11011/35/2018-IA-II (I) Dated 26th February, 2021
- **Period of Compliance Report:** October 2025 to March 2026.

Sl. No.	Specific condition	Compliance Status
1.	The Environment clearance is subject to obtaining prior clearance from wildlife angle, including clearance from the Standing Committee of the National Board for Wildlife, as applicable, as per the Ministry's OM dated 8th August 2019. Grant of Environmental clearance does not necessary imply that Wildlife Clearance shall be granted to the project and that their proposal for wildlife clearance will be considered by the respective on its merit and decision taken.	**Complied.** Clearance from Standing Committee of National Board for WildLife will be obtained if drilling is carried out within deemed ESZ of National Park/ Wildlife Sanctuary.
2.	The project proponent shall prepare a site-specific conservation plan and wildlife management plan in case of the presence of Schedule-I species in the study area, as applicable to the project, and submit to Chief Wildlife Warden for approval. The recommendations shall be implemented in consultation with the State forest/wildlife Department in a time bound manner.	**Complied.** Copy of the Site-Specific Wildlife Conservation and Management Plan was submitted to Chief WildLife Warden, Assam for approval. Copy of the same is enclosed as **Annexure – 1A.**
3.	The company shall comply with all the environmental protection measures and safeguards proposed in the documents submitted to the Ministry. All the recommendations made in the EIA/EMP in respect of environmental management, and risk mitigation measures relating to the project shall be implemented.	**Complied** All the environmental protection measures proposed in the EIA – EMP will be implemented.
4.	No pipelines or its part shall be laid in the Forest land/ Protected Area without prior permission/approval from the Competent Authority.	**Complied.** No pipelines will be laid in Forest land/ Protected Area.
5.	The project proponent will treat and reuse the treated water within the factory and no waste or treated water shall be discharged outside the premises. Mobile ETP along with RO plant shall be installed to treat the wastewater.	**Complied.** Zero Liquid Discharge will be maintained at the drilling locations. Mobile ETP coupled with RO shall be installed to treat the wastewater. Test report of ETP treated effluent at location TCE,TBD,TAQ are enclosed as **Annexure – 3.**

6.	During Production, storage and handling, the fugitive emission of methane, if any, shall be monitored using Infrared camera/ appropriate technology.	**Complied** Portable Multi-gas detector & Explosimeter will be used to detect fugitive emissions of Methane (if any).

7.	The project proponent also to ensure trapping/storing of the CO_2 generated, if any, during the process and handling.	**Complied** CO_2 generated (if any) will be trapped/stored.
8.	Approach road shall be made pucca to minimize generation of suspended dust.	**Complied** Approach road to the drilling locations and Production Installations will be made pucca to minimize generation of suspended dust.
9.	The project proponent shall make all arrangements for control of noise from the drilling activity. Acoustic enclosure shall be provided for the DG sets along with the adequate stack height as per CPCB guidelines.	**Complied** Regular maintenance of equipment/ machinery will be carried out to minimize noise generation. DG sets will be provided with acoustic enclosures and adequate Stack Height as per CPCB guidelines. Noise measurement report for location TCE,TBD,TAQ ,OCS Nadua are enclosed as **Annexure-1.**
10.	Total fresh water requirement shall not exceed 39 m^3/ day will be met from groundwater. Prior permission shall be obtained from the concerned regulatory authority. Mobile ETP coupled with RO shall be installed to reuse the treated water in drilling system. Size of the waste shall be equal to the hole volume+ volume of drill cutting and volume of discarded mud if any. Two feet free board may be left to accommodate rain water. There shall be separate storm water channel and rain water shall not be allowed to mix with waste water. Alternatively, if possible pit less drilling be practiced instead of above.	**Complied.** Total freshwater consumption will be within the permitted limit. Groundwater abstraction by Oil India Ltd for drilling activities are exempted from obtaining NOC from Central Ground Water Authority (CGWA) as per the Public Note dated 01.08.2023. Copy of the same is enclosed as **Annexure – E.** Also, ETP coupled with RO will be installed to treat the effluent generated from the drilling location.
11.	The company shall construct the garland drain to prevent runoff of any oil containing waste into the nearby water bodies. Separate drainage system shall be created for oil contaminated and non-oil contaminated.	**Complied.** Garland drains will be constructed around the periphery of the drilling location/ production installation to prevent runoff of any oil containing waste into the nearby water bodies. Separate drainage system will be created for oil contaminated and non- oil contaminated.

12.	Drill cuttings separate from drilling fluid shall be adequately washed and disposed in HDPE lined pit. Waste mud shall be tested for hazardous contaminants and disposed according to HWMH Rules, 2016. No effluent/drilling mud shall be discharged/disposed off into nearby surface water bodies. The company shall comply with guidelines for disposal of solid waste, drill cutting and drilling fluids for onshore drilling operation notified vide GSR.546 (E) dated 30th August, 2005.	**Complied.** Drill cuttings separated from drilling fluid will be adequately washed and disposed in HDPE lined pit. OIL will comply with the guidelines for disposal of solid waste, drill cutting and drilling fluids for onshore drilling operation notified vide GSR.546(E) dated 30th August, 2005. Drill fluid toxicity report attached as **Annexure 5.**

13.	Oil spillage prevention and mitigation scheme shall be prepared. In case of oil spillage/contamination, action plan shall be prepared to clean the site by adopting proven technology. The recyclable waste (oily sludge) and spent oil shall be disposed of to the authorized recyclers.	**Complied** Oil Spill Contingency Plan is in place. In case of Oil spillage/ contamination, action will be taken as per the Oil spill contingency plan prepared by OIL. Recyclable waste (oily sludge) and spent oil will be sent to Pollution Control Board, Assam authorized recyclers.
14.	The project proponent shall take necessary measures to prevent fire hazards, containing oil spill and soil remediation as needed. At fixed installations or plants use to ground flare shall be explored. At the place of ground flaring, the overhead flaring stack with knockout drums shall be installed to minimize gaseous emissions during operation.	**Complied** Fixed firefighting system will be installed at drilling locations and in case of any oil spillage necessary remediation actions will be taken as per the Oil Spill Contingency Plan.
15.	The project proponent shall develop a contingency plan for H_2S release including all necessary aspects from evacuation to resumption of normal operations. The workers shall be provided with personal H_2S detectors in locations of high risk of exposure along with self- containing breathing apparatus.	**Complied** Contingency Plan for H_2S release is in place. OIL never encountered H_2S and no such evidence exists in our field of operation. However, multi-gas detector and Self Containing Breathing Apparatus (SCBA) will be kept available to meet the emergency situation, if any.
16.	Blowout Preventer system shall be installed to prevent well blowouts during drilling operations.	**Complied** Blow Out Preventer (BOP) system will be installed to prevent blowouts during drilling operations.
17.	On completion of the project, necessary measures shall be taken for safe plugging of wells with secure enclosures to restore the drilling site to the original condition. The same shall be confirmed by the concerned regulatory authority from environment safety angle. In case of hydrocarbon not found economically viable, a full abandonment plan shall be implemented for the drilling site in accordance with the applicable DGH/ Indian Petroleum Regulations.	**Complied** On completion of the drilling activity, plugging of abandoned wells will be carried out as per the OIL's Well Abandonment, Site Restoration and Reclamation policy.

18.	As per the Ministry's OM dated 30.09.2020 superseding the OM dated 01.05.2018 regarding the Corporate Environmental Responsibility, and as per the action plan proposed by the project proponent to address the socio-economic and environmental issue in the study area, the project proponent, as committed, shall provide education funds in technical training centers/ support in nearby village's schools, support in health care facilities, drinking water supply and funds for miscellaneous activates like Solar street lights, battery, solar panel etc., in the nearby villages.	**Being complied.**

	The action plan shall to be completed within time as proposed.	
19.	No lead acid batteries shall be utilized in the project/ site.	**Complied** No lead acid batteries will be utilized in the drilling location/production installations.
20.	Occupational health surveillance of the workers shall be carried out as per the prevailing Acts and Rules. All workers & employees shall be provided with required safety kits/mask for personal protection.	**Complied** Occupational Health Surveillance of workers engaged in drilling operation will be carried out on regular basis. All workers & employees engaged in drilling operation will be provided with Personal Protective Equipment (PPE). Details of the IME/PME are enclosed as **Annexure -6**.
21.	Oil content in the drill cuttings shall be monitored and report & shall sent to the Ministry's Regional Office.	**Being complied .** Oil content in drill cuttings is monitored in accordance with the stipulated EC condition and necessary reporting is undertaken as applicable.
22.	The project proponent shall prepare operating manual in respect of all activities, which would cover all safety & Environmental related issues and measures to be taken for protection. One set of environmental manual shall be made available at the drilling site/project site. Awareness shall be created at each level of the management. All the schedules and results of environmental monitoring shall be available at the project site office. Remote monitoring of site should be done.	**Complied** SOPs for all the operations covering safety and environment related issues are prepared. OIL has prepared Environmental manual which is made available at the drilling location. Copy of the same is enclosed **Annexure – B**. Also, all the environmental monitoring reports related to ambient air quality, Stack Gas monitoring, ETP effluent, Noise level will be maintained at the drilling location.

Sl. No.	General Condition	Compliance Status
1	No further expansion or modifications in the plant, other than mentioned in the EIA Notification, 2006 and its amendments, shall be carried out without prior approval of the Ministry of Environment, Forest and Climate Change/SEIAA, as applicable. In case of deviations of alterations in the project proposal from those submitted to this Ministry for clearance, a fresh reference shall be made to the Ministry/SEIAA, as applicable, to assess the adequacy of conditions imposed and to add additional environmental protection measures required, if any.	**Complied** No further expansion or modifications will be carried out other than the activities mentioned in the Environment Clearance without the prior approval of MoEF&CC.
2	The energy source for lighting purpose shall be preferably LED based, or advanced having preference in energy conservation and environment betterment.	**Complied** LED lights will be utilised for lighting purpose in drilling locations and Production Installations.
3	The overall noise levels in and around the plant area shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels shall conform to the standards prescribed under the Environment (Protection) Act, 1986Rules, 1989 Viz 75 dBA (day time) and 70 dBA (Night time)	**Complied** Noise level in the drilling sites and Production Installations will be kept within the permissible limits by providing acoustic enclosures around DG sets.
4	The company shall undertake all relevant measures for improving the socioeconomic conditions of the surrounding area. CER activities shall be undertaken by involving local villages and administration and shall be implemented. The company shall undertake eco-developmental measures including community welfare measures in the project area for the overall improvement of the environment.	**Being complied.**
5	The company shall earmark sufficient funds towards capital cost and recurring cost per annum to implement the conditions stipulated by the Ministry of Environment, Forest and Climate Change as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so earmarked for environment management/ pollution control measures shall not be diverted for any other purpose.	**Complied**
6	A copy of the clearance letter shall be sent by the project proponent to concerned Panchayat, Zila Parishad/ Municipal Corporation, Urban local body and the local NGO, if any, from whom suggestions/ representations, if any, were received while processing the proposal.	**Complied**

7	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated Environmental Clearance conditions including results of monitor red data (both in hard copies as well as by e-mail) to the respective Regional Office of MoEF & CC, the respective Zonal Office of CPCB and SPCB. A copy of Environmental Clearance and six monthly compliance status reports shall be posted on the website of the company.	**Complied** EC compliance report for the period April 2025 to September 2025 was submitted to Sub-RO, Guwahati, Zonal Office CPCB, Shillong and, Chairman - Pollution Control Board Assam vide S&E/E/43C-1/1483 dtd 29.11.25. Also, copy of the EC and Six-monthly compliance report are uploaded to OIL website under the link https://www.oil-india.com/environmental-compliance-reports
8	The environmental statement for each financial year ending 31st March in Form-V as is mandated shall be submitted to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental clearance conditions and shall also be sent to the respective Regional Offices of MoEF&CC by e-mail.	**Complied.** Environment Statement (Form – V) for the F.Y. 2024-25 was submitted to Pollution Control Board, Assam Ref. No.: HSE/E/21(B)/928 dated: 01.09.2025 Copy of the same is enclosed as Annexure – C.
9	The project proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB/ Committee and may also be seen at Website of the Ministry and at https://parivesh.nic.in/. This shall be advertised within seven days from the date of issue of the clearance letter, at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to the concerned Regional Office of the Ministry.	**Complied** Advertisement regarding the issuance of the Environment Clearance was published in two newspapers i.e., Asomiya Pratidin and The Sentinel dated 06.03.2021. Copies of the same are enclosed as **Annexure – 2.**
10	The project authorities shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of start of the project.	**Complied**
11	This Environmental clearance is granted subject to final outcome of Hon'ble Supreme Court of India, Hon'ble High Court, Hon'ble NGT any other Court of Law, if any, as may be applicable to this project.	**Agreed.**

Annexure-2

Khagorjan EC file

অসমীয়া প্রতিদিন ■গুৱাহাটী ■শনিবাৰ, ৬ মাৰ্চ, ২০২১/২১ ফাগুন, ১৯৪২ শক ৭

স ংবাদমেলত মুখ্য নির্বাচনী বিষয়া নীতিন খাড়ে

ভোটদানৰ হাৰ ৮৫ শতাংশতকৈ বৃদ্ধি কৰাৰ পদক্ষেপ লৈছে নির্বাচন বিভাগে

সাহিত্যৰথী লক্ষ্মীনাথ কৰি তুলিছে। পেট্ৰল, ডিজেল, ৰন্ধন

চ'কতো বিক্ষুব্ধ শ্রমিকে গেছ, ভোজ্য তেল, দাইল, চেনি, আটা

ৰ প্রতিবাদী সমাবেশ। এটা আদি নিত্য-প্রয়োজনীয় ১২ পৃষ্ঠাত

কংগ্রেছৰ সভাপতি ৰিপুণ বৰা

প্রদেশ প্রার্থী তথা পঞ্চায়ত নির্বাচনত

কংগ্রেছ আৰু তেওঁৰ ঘনিষ্ঠ সম্ভাব্য জিলা পৰিষদৰ সদস্য পদত

প্রতিদ্বন্দ্বিতা কৰি মুখথেৰেচা খোৱা জিছেন, শইকীয়াৰ বিৰুদ্ধে এনেদৰে পষ্টাৰিং হোৱা পৰিলক্ষিত হৈছে। ৰিপুণ বৰাই ধনৰ

বিনিময়ত ছালফা জিতেন শইকীয়াক প্রার্থী দিলে কংগ্রেছ ডুবিব বুলি কালি নিশা তেজপুৰত এই পষ্টাৰিং কৰা হয়। তেজপুৰ ■ ১২ পৃষ্ঠাত

অৱজ্ঞা কৰাৰ অভিযোগ

ত বিজেপিৰ বিৰুদ্ধে তক প্রতিৰোধৰ ব্যৱস্থা

আত্মনিয়ন্ত্রণৰ অধিকাৰসমূহ সাব্যস্ত কৰিবৰ বাবে ৰাজনৈতিক, সামাজিক

াহায়কগৰাকীয়ে লগতে কংগ্রেছ, সজাগতা আৰু উত্থানেই হৈছে

সম জাতীয় পৰিষদ আদি ফলপ্রসূ বিকল্প। শেহতীয়াকৈ চুতীয়া

লৈকো চুতীয়া জনগোষ্ঠীৰ পর্যাপ্ত জাতিৰ সংগঠন তথা জনসাধাৰণৰ

তিনিধিত্বৰ ক্ষেত্রত গুৰুত্ব দিবলৈ মাজত এই অনুভৱ অতি প্রকট হৈ

াহ্বান জনাইছিল ইয়াৰ অন্যথা পৰিছে। বাগৰকীত মূল ব্যক্তিসকলৰ

ীব্র প্রত্যাহ্বানীয়া জনগোষ্ঠীৰ প্রতিষ্ঠিত বহুকেইটা ৰাজনৈতিক

লি সকীয়নি দিছে বিভিন্ন মহলে

মিতিৰ আহায়কগৰাকীয়ে সদৰী

ৰামতে ৰাজনৈতিক, আর্থ- দললৈ প্রক্ষেপ কৰা হৈছিল। উদ্দেশ্য

মাজিক আৰু শৈক্ষিকভাবে এটাই— চুতীয়া নির্ণায়ক ভোট

৫ পৃষ্ঠাত চুতীয়া জাতিৰ থকা বিধানসভা ■ ১২ পৃষ্ঠাত

াসীক ধন্যবাদ সন্মিলনীৰ বিষয়ববীয়াৰ

ৰিচালক ড অখিল ্য সন্মিলন বঁটা প্রদান

ৰঠাকুৰক
ঠাকুৰ
ভিলাষী
বঁটা

ৰণীকান্ত
প্রদান

ৰেবে সন্মিলনৰ বিষয়বীয়াসকলে ব্রহ্ম খাৰঘৰীয়া

বত এখন সংবাদমেলযোগে এই বিষয়ে সদৰী

অৰুণ নাথ, প্রশান্ত ফুকন, লিয়াকৎ আলী, দুলাল

দাসকে ধৰি কেইবাগৰাকীও বিশিষ্ট ব্যক্তিক

ীয়াজান অধিৱেশনত সম্বর্ধনা জনায় সন্মিলনে।

ালে এই অধিৱেশনতে সন্মিলনে কেইবাটাও

সভাপতি কুমাৰ দীপক দাসে জনাবী ৰিনসৰি

াব গ্রহণ কৰে। আজিৰ সংবাদমেলত সন্মিলনৰ

সন্মিলনে পাঁচ কোটি টকাৰ এক ন্যাস পুঁজি গঠনৰ

লগতে প্রতিখন মণ্ডল, জিলা, ■ ১২ পৃষ্ঠাত

চতিয়াত টিকটপ্রত্যাশীৰ অভিযোগ লগাইছে তেল

সঞ্জু বৰুৱাই প্রেমচন্দ্র চাহৰ পৰা ১৯ লাখ টকা লোৱাৰ অভিযোগ

প্রতিদিন সেৱা, নদুৱাৰ, ৫ মার্চ ঃ টিকট প্রদানৰ ক্ষেত্রত কংগ্রেছত ধনৰ লেনদেন হোৱা বুলি এক গুৰুতৰ অভিযোগ উত্থাপন হোৱা এক

বৃষ্টি কৰিছে তীব্র বাণীবদ্ধ বক্তব্য সম্প্রতি ব্যাপক

ৰূপত প্রচাৰ হৈ পৰিছে বিভিন্ন প্রান্তত। উক্ত বাণীবদ্ধ বক্তব্যৰ

জৰিয়তে এগৰাকী বঞ্চিত

NOTICE

The NOTICE in respect of Shri Hiranya Madhab Saikia published at P/13 of daily issue of "Asomiya Pratidin" dated 05-03-2021 is withdrawn as the officer concerned has intimated his current address through Email.

Sr. Accounts Officer (Admn)

ऑयल इंडिया लिमिटेड
Oil India Limited

P.O. Duliajan Pin-786602, Assam, India ; CIN : L11101AS1959GOI001148

The Ministry of Environment, Forest and Climate Change (MoEF&CC), GOI has accorded Environmental Clearance for Onshore Oil & Gas Drilling and Production Development proposal to Oil India Limited against the proposal No. IA/AS/IND2/72322/2018

The copy of Environmental Clearance, File No. J-11011/35/2018-IA-II (I), dated 26th February 2021 is available for reference with Pollution Control Board, Assam (PCBA) and may also be seen at websites of MoEF&CC at https://parivesh.nic.in/.

The Ministry of Environment, Forest and Climate Change, GOI has accorded Environmental Clearance for the said project under the provisions of EIA Notification, 2006.

Nodal Officer, ECF, ONBW, Oil India Limited

TENI

The Sentinel does not vouch for any claims made by the Advertisers of products and servi

hall not be held liable for any consequences, in the event of

PUBLIC NOTICE

This is for general information that a partnership firm viz. M/s NE LINK INFRA was registered on 30/04/2019 between Shri Subhankar Hazarika and the undersigned. The said firm has not carried out any business operations and has remained defunct since its inception. A notice for dissolution of the firm has already been served on the other partner by the undersigned. Therefore, any person or party dealing with this said partnership firm will be doing so at his or her own risk and the undersigned will not be liable for any dealings made in the name of the said partnership firm.

Atyushman Dutta
Partner
M/s NE LINK INFRA, Guwahati
MR-68190/20

AFFIDAVIT

By an Affidavit sworn before Notary Dibrugarh (Sl. no. 6091 Dt. 3.3.21) I declare that inadvertently my and my fathers name has been written as PANKAJ DEKA in the place of PANKAJ KUMAR DEKA and KSHITESHWAR DEKA in place of KHITESHAR DEKA in Elector Photo Identity Card No -CLC5239112.

ऑयल इंडिया लिमिटेड
(भारत सरकार का उद्यम)
Oil India Limited

P.O. Duliajan - 786 602, Assam, India ; CIN : L11101AS1959GOI001148

The Ministry of Environment, Forest and Climate Change (MoEF&CC), GOI has accorded Environmental Clearance for Onshore Oil & Gas Development Drilling and Production to Oil India Limited against the proposal No. IA/AS/IND2/72322/2018.

The copy of Environmental Clearance, File No. J-11011/35/2018- IA-II (I), dated 26th February 2021 is available for reference with Pollution Control Board, Assam (PCBA) and may also be seen at websites of MoEF&CC at https://parivesh.nic.in/.

The Ministry of Environment, Forest and Climate Change, GOI has accorded Environmental Clearance for the said project under the provisions of EIA Notification, 2006.

- Nodal Officer EC/FC/NBWL, Oil India Limited.

Office of the Empowered Officer, State Rural Roads Development Agency, PMGSY Cell, Meghalaya

No. PW/EO-SRRDA/PMGSY/56/2016/70 Dated Shillong, the 3rd March 2021

INVITATION FOR Re-BID (Re-IFB)

1. The Empowered Officer, SRRDA, Meghalaya on behalf of the Governor of Meghalaya invites item rate bids, in electronic tendering system, for construction of roads under Pradhan Mantri Gram Sadak Yojana (World Bank funded RRP-II) for Balance Works in the State of Meghalaya including their maintenance for five years, from the eligible and approved contractors registered with PWD (Roads), Meghalaya*
   Period of Completion: 9 (nine) /18 (Eighteen)/ 24 (twenty four) months as applicable
   Bid Security (Rs. in Lakhs): 2% or 1% as applicable
   Date of release of Bids through E-Procurement: 12th March 2021 @ 1800 hours onwards
   Last date/Time for receiving of Bids: 26th March 2021@ 1600 hours
2. Availability of Bid Document and mode of submission: The

PAGE 1

additional
volve more

guidelines,
tween each
to be main-
ing area for
gloves (be-
contamina-

g elections
one.

with which
as the 2+2
logue.
tor in India.
in India has
,400 of them
Official De-
over sectors
able devel-
inister Modi
Abe estab-
in 2017 to
development

ntry across
is being con-
apan is also
hydroelec-
d the Guwa-
Sewerage

Anuj Keshwani, from whom commercial quantity of drugs (LSD sheets and marijuana) were first recovered, figure in the charge sheet.

There are two foreign nationals Agisilaos Demetriades, the brother of actor Arjun Rampal's South African girlfriend and model Gabriella Demetriades, besides Kshitij Prasad, a former executive producer connected with Dharma Productions and two college students who are said to be the last mile peddlers, have also been named. The siblings, Rhea and Showik, have not reacted to the new development in the case. In August last year, the NCB Mumbai had registered two cases related to the drugs angle which emerged in the investigations into Sushant's death.

Moving swiftly, the NCB had arrested Rhea and Showik, and several other persons in September last year, creating an upheaval in Bollywood circles. The Chakraborty siblings and another 23 other arrested-accused are currently out on bail, while eight remain in custody.

"Out of these 33 persons, 25 have been granted bail by Court and eight remain in judicial custody. Further investigations are on against known-unknown persons and a supplementary charge sheet will be filed as per laws," said NCB Zonal Director Sameer Wankhede in a statement. Wankhede added that the NCB has seized various narcotic drugs (Charas, Ganja, LSD, Ecstasy) and psychotropic substances (Alprazolam and Clonazepam), Indian and foreign currencies, electronic gadgets and mobiles which were analysed to reveal incriminating evidences pertain-

K Rajagopalan - EC file

Annexure - E

F. No- CGWA-26/7/2021-CGWA

Government of India
Ministry of Jal Shakti

Department of Water Resources, River Development & Ganga Rejuvenation
Central Ground Water Authority

PUBLIC NOTICE No. 11/2023

New Delhi, Dated 1st August, 2023

(In supersession of the Public Notice no. 06/2023 dated 11.05.2023 regarding "Exemption to obtain NOC for ground water well drilling used for scientific study by Government Organisation/Institute")

Sub: Exemption to obtain NOC for ground water well drilling used for scientific study by Government Organisation/Institute – reg.

Whereas the Central Government constituted the Central Ground Water Authority (hereinafter referred to as the Authority) vide notification Number S.O. 38(E), dated 14th January, 1997, followed by notification number S.O. 1124(E) dated 6th November, 2000 and S.O. 1121 (E) dated 13th May, 2010 of the Government of India in the Ministry of Environment & Forests, for the purposes of regulation and control of ground water development and management in the whole of India and to issue necessary regulatory directions.

And whereas, the Ministry of Jal Shakti has issued 'Guidelines to control and regulate ground water extraction in India' vide notification number S.O. 3289(E) dated 24th September, 2020, notified by Department of Water Resources, River Development and Ganga Rejuvenation, Ministry of Jal Shakti.

And whereas an Amendment Notification dated 29.03.2023 has been further issued by Ministry of Jal Shakti, published in the Gazette of India, Extraordinary, Part II, section 3, sub-section (ii), vide Notification number S.O. 1509 (E).

This is to bring to the notice that-:

- Government organizations/Institutes dealing in ground water well drilling, such as drilling of Exploratory well, Piezometer, Observation Well, Pilot well etc. for scientific studies and exploration activities, **and such PSUs like ONGC, Oil India Ltd. etc. involved in research and exploration activities requiring site-specific temporary borewells,** shall remain exempted from seeking of No Objection Certificate for Ground Water extraction for the period of scientific studies, from Central Ground Water Authority.
- However, such Government organizations/Institutes shall be required to submit details of the drilling to the concerned Regional Office of CGWB.
- In case, another agency uses the well for ground water extraction, after the completion of scientific studies and exploration activities, the same shall be required to obtain No Objection Certificate from CGWA as per the due process.

Member Secretary
CGWA

Common Environment Management Plan for Onshore Oil & Gas Drilling Activity



Contents

S.No	Content	
1.0	**INTRODUCTION**	
2.0	**Environmental Management Plan**	
3.0	**IMPACT ASSESSMENT**	
	4.1	**Air Quality**
	4.2	**Noise Quality**
	4.3	**Soil Quality**
	4.4	**Water Quality and Hydrogeology**
	4.5	**Biological Environment**
	4.6	**Socio-Economic Environment**
	4.7	**Impact on Community Health & Safety**
4.0	**DETAIL ENVIRONMENTAL MANAGEMENT PLAN**	
	5.1	**Air Quality Management Plan**
	5.2	**Noise Management Plan**
	5.3	**Soil Quality Management Plan**
	5.4	**Surface Water Quality Management Plan**
	5.5	**Ground Water Quality Management Plan**
	5.6	**Waste Management Plan**
	5.7	**Wildlife Management Plan**
	5.8	**Road Safety & Traffic Management Plan**
	5.9	**Occupation Health & Safety Management Plan**
	5.10	**Management of Social issues and concerns**
	5.11	**Emergency Response Plan**
5.0	**Environment Management Matrix**	
6.0	**Summary and Conclusion**	

1.0 INTRODUCTION:

OIL INDIA LIMITED (OIL), a Government of India Maharatna Enterprise, is currently engaged in carrying out hydrocarbon exploration and production activities mostly in its operational areas in Upper Assam, Arunachal Pradesh and Mizoram in the North Eastern part of India. OIL is also undertaking hydrocarbon exploration activities in few Indian states and few overseas countries. Oil India Limited was incorporated on 18th February 1959 to expand and develop the newly discovered oil fields of Naharkatia and Moran in the Indian North East. In 1961, it became a joint venture company between the Indian Government and Burmah Oil Company Limited, UK. In 1981, OIL became a wholly owned Government of India enterprise. Today, OIL is a premier Indian National Oil Company engaged in the business of exploration, development and production of crude oil and natural gas, transportation of crude oil and production of LPG.

Govt. of India and Assam has awarded Petroleum Mining Leases (PML) to OIL for exploration and development of oil & gas at Dibrugarh, Chabua, Tinsukia, Hugrujan, Naharkatiya Extn, Dholiya and Dumduma areas including the adjoining areas in Dibrugarh, Tinsukia and Sibsagar Districts.

2.0 Environmental Management Plan

This Environmental Management Plan and Monitoring Framework is a site-specific document for the drilling activities that have been developed to ensure that OIL can implement the project in an environmentally conscious manner and where all contractors, understand the potential environmental risks arising out of the proposed project and take appropriate actions to properly manage such risk.

This EMP will be an overview document that will guide environmental management of all aspects of OIL's activities i.e. construction and operation of drilling wells. This EMP will be backed up by more specific Environmental Action Plans, Procedures and Bridging Documents.

The EMP describes the actions to be adopted in terms of:

- National Policies and Regulations;
- Best Practices and guides; and
- Local Environmental and Social Sensitivities.

The Environment Policy of OIL is presented below.



ऑयल इंडिया लिमिटेड

Oil India Limited

ENVIRONMENT POLICY

Oil India Limited is guided by its Core purpose of "being a fastest growing energy company with global presence and providing value to all stake holders". Currently as an E&P company, OIL has a pan India presence with overseas foot prints.

In alignment with the core purpose, OIL is deeply committed to the Preservation of Environment & Ecology, Sustainable Development, Enrichment of the quality of life of Employees, Customers and the Community around its operational areas.

In pursuance of the above mentioned policy OIL is committed to:

1. Ensure an environment friendly work place in all our operations.
2. Comply with relevant Environmental Laws and Regulations in OIL's operations, prescribed by the statutory bodies..
3. Follow a systemic approach to Environmental Management Plan in order to achieve continual performance improvement.
4. Adopt technologies that conserve energy, prevent pollution, maximize recycling, reduce wastes, discharge and emissions.
5. Develop green belts and plant trees in and around OIL's operational areas in harmony with nature.
6. Protect aesthetic, cultural, social patterns and historical characteristics in and around OIL's operational areas.
7. Promote a culture among OIL employees, contractors and all the stake holders associated with OIL for shared responsibility towards environmental protection.
8. Promote and nurture a healthy, safe & productive environment in its area of operations.

(S.RATH)
DIRECTOR (OPERATIONS)

Effective Date: 25th April, 2012
Approved in the 420th Board Meeting

3.0 IMPACT ASSESSMENT

The potential impacts arising due to the construction and operation of the drilling activitiesare given below:

3.1 Air Quality: The operation of DG/GG sets, movement of vehicles and machineries during construction and drilling at drill sites will result in the generation of air pollutants viz. PM, NOx and SOx that may affect the ambient air quality temporarily. Air pollutants like particulate matter, hydrocarbons and NOx will also be generated during drilling operations.

3.2 Noise Quality: Operation of heavy machinery/equipments and vehicular movement during site preparatory and road strengthening/construction activities may result in the generation of increased noise levels. Operational phase noise impacts are anticipated from therunning of drilling rig and ancillary equipment *viz*. shale shakers, mud pumps and diesel generators, gas generators.

3.3 Soil Quality: Stripping of top soil will affect the soil fertility of the well sites temporarily. Potential adverse impacts on soil quality may also result from improper storage and handling of fuel, lubricants, drilling mud and drill cuttings.

3.4 Water Quality and Hydrogeology: All wastewater discharged from the drilling operations will be treated in the ETP and discharges will conform to CPCB standards. As the volume of water to be discharged is small, it is anticipated to cause minor increase in pollution load for specific parameters in receiving water bodies.Uncontrolled surface runoff from the drill sites may compose of waste fluids or storm water mixed with oil and grease and may pollute the surface water quality. However, the surface runoff will be treated with sedimentation tank and oil water separator at site.

3.5 Biological Environment:

The existing vegetation at the proposed drill sites, approach roads and RoU of the pipeline will be felled for site development.Noise generated from drilling operations and vehicular movement within the drill sites and approach roads may affect the reptiles, birds and mammals adversely and may result in their moving away from the project area for a temporary period. OIL will obtain Forest Clearance from MoEF&CC for drilling within the forestlands; all the conditions mentioned in the forest clearance would be complied. Surface runoff from the drill sites contaminated with sediment, may reachsurface water channels and increase the suspended solids load of the channel water. Increaseof suspended solid will increase the turbidity of river water that ultimately will adversely affect the DO level in the water. The turbid water and lower DO may affect the primary productivity of the impacted areas of the rivers. The process effluent will be adequately treated in the ETP to meet the industrial effluent discharge standards. The discharge of treated effluent is not expected to cause perceptible changes in the water quality of the receiving stream.

3.6 Socio-Economic Environment: Approximately 3 ha. land would be required for each well.Land will be purchased from local communities however; no physical displacement during land procurement is anticipated. Additionally, land will also be procured for construction of 100-200 m approach road to the drill site from existing roads. Anticipated number of families directly impacted would be limited to 2-5 nos. for each of the drill sites. The dependency of the landowner in case of generation of livelihood is limited as the land is classified as monocropped agricultural land.

OIL/its contractors would endeavour to provide maximum employment to the local people; however, certain percentage of semi-skilled and highly skilled migrant labour would be used by contractors for manning technical activities. It is anticipated that occasional conflicts would arise with the local community over the recruitment of migrant workers. Discomfort due to dust and noise to adjoining communities, influx of people are likely to occur.

The construction phase of the project is likely to generate both direct and indirect opportunities for employment. The estimated direct employment would be approximately 50 un-skilled workers during the peak construction phase that will primarily sourced from nearby areas. Indirect employment would be primarily in the supply chain as vendors, which are anticipated to be set up to support the construction.

3.7 Impact on Community Health & Safety: Community health and safety of inhabitants residing close to the proposed well sites stand to get affected from frequent heavy vehicular movements along village access roads and due to noise from drilling rig operations, movement of heavy vehicles during construction etc.

4.0 DETAIL ENVIRONMENTAL MANAGEMENT PLAN

4.1 Air Quality Management Plan

- Vehicles delivering raw materials like fine aggregates will be covered to prevent fugitive emissions.
- Sprinkling of water on earthworks, material haulage and transportation routes on a regular basis during construction and decommissioning phase of the wells.
- Flare stacks of adequate height would be provided.
- DG/GG set stacks would have adequate height, as per statutory requirements, to be able to adequately disperse exhaust gases
- Periodic monitoring of DG/GG set stack emission will be carried out in accordance with the Environmental Monitoring Plan to assess compliance with CPCB DG set exhaust standards.

4.2 Noise Management Plan

- Selection and use of low noise generating equipment with in-built engineering controls viz. mufflers, silencers, etc.
- All DG/GG sets would be provided with acoustic enclosures.
- Appropriate PPEs (e.g. ear plugs) will be used for by workers while working near high noise generating equipment.

- All vehicles utilized in transportation of raw materials and personnel will have valid Pollution under Control Certificates (PUC).
- All high noise generating equipment will be identified and subjected to periodic preventive maintenance.
- No night time operation of vehicles and construction activities will be undertaken.

4.3 Soil Quality Management Plan

- Drip trays to be used during vehicular/equipment maintenance and during re-fuelling operations.
- Spill kits will be made available at all fuel and lubricant storage areas. All spills/leaks contained, reported and cleaned up immediately.
- Dedicated paved storage area will be identified for the drilling chemicals, fuel, lubricants and oils within the drill sites.
- 1.5 mm HDPE lined pits will be considered for the disposal of unusable drilling mud cuttings and drilling wastewater etc.

4.4 Surface Water Quality Management Plan

- Levelling and grading operations will be undertaken with minimal disturbance to the existing site contours thereby maintaining the general slope and topographical profile of the site.
- During site preparation and construction, surface water run-off will be channelized through appropriately designed drainage system.
- Sediment filters and oil-water separators will be installed to intercept run-off and remove sediment before it enters water courses.
- Domestic wastewater generated from drill sites will be treated through septic tank and soak pit system and then discharged.
- Process wastewater would be treated in Effluent Treatment Plant (ETP)at drill sites.

4.5 Ground Water Quality Management Plan

- Water based mud would be used as a drilling fluid for the proposed project.
- Eco-friendly synthetic based mud if required for deeper sections, will be used after providing intimation to the Pollution Control Board;
- The drill cutting along with spent mud will be stored in HDPE lined pit.

4.6 Waste Management Plan

- Use of low toxicity chemicals for the preparation of drilling fluid.
- Management of drill cuttings, waste drilling mud, waste oil and domestic waste, wastewater in accordance with Standards for Emission or Discharge of Environmental Pollutants from Oil Drilling and Gas Extraction Industry of CPCB as modified in 2005.
- The hazardous waste (waste and used oil) will be managed in accordance with Hazardous Waste (Management, Handling & Transboundary Movement) Rules, 2016.
- The kitchen waste will be disposed in nearest municipal/village dumping site on a daily basis through approved waste handling contractors.
- The sewage generated will be treated through septic tank and soak pit system.
- Used batteries will be recycled through the vendors supplying lead acid batteries as required under the Batteries (Management & Handling) Rules, 2001.
- The drilling cuttings pit will be bunded and kept covered using tarpaulin sheets during monsoon.

4.7 Wildlife Management Plan

- Movement of heavy vehicles will be restricted at night time, especially if access roads pass though forest areas, as most of the mammals movement occurs during night;
- Noise levels at the drill siteswill be controlled through selection of low noise generating equipment and installation of sufficient engineering controls viz. mufflers, silencers etc.
- No temporary electric supply connection line from the grid will be laid for the proposed project activity. All electric requirements will be supplied from the internal DG sets.
- OIL will have to take Forest Clearance from MoEFCC for development of drill sites, access roads and laying of pipeline within forest areas.

4.8 Road Safety & Traffic Management Plan

- The condition of roads and bridges identified for movement of vehicles and drilling rig will be assessed and if required strengthened by OIL to ensure their safe movement.
- Precautions will be taken by the contractor to avoid damage to the public access routes including highways during vehicular movement.
- Traffic flows will be scheduled wherever practicable during period of increased commuter movement.

4.9 Occupation Health & Safety Management Plan

- All machines to be used in the construction will conform to the relevant Indian Standards (IS) codes, will be kept in good working order, will be regularly inspected and properly maintained as per IS provisions and to the satisfaction of the site Engineer.
- Hazardous and risky areas, installations, materials, safety measures, emergency exits, etc. shall be appropriately marked.

4.10 Management of Social issues and concerns

- People from adjoining areas especially given job preference through local contractors according to the skill sets possessed.
- Prior to the commencement of the proposed activity, a consultation program will be conducted by OIL with the target groups and local authorities. The primary objective of such consultation will be to share with the concerned villagers/stakeholders the objective of the proposed project associated impacts and their mitigation.
- OIL will give more emphasis and priority on periphery development, development of health facilities and provision for drinking water facility as per Corporate Social Responsibility (CSR) Plan.
- The drill sites would be fenced and gates would be constructed so that the children are refrained from straying into the site.

4.11 Emergency Response Plan

- Drilling rig and related equipment to be used for drilling will be conformed to international standards specified for such equipment.
- Blow-out preventers and related well control equipment shall be installed, operated, maintained and tested generally in accordance with internationally recognized standards.
- Appropriate gas and leak detection system will be made available at each of the drill sites.
- Adequate fire-fighting equipment shall be provided at each drilling site.

The environmental mitigation measures and plans are presented in form of a matrix according to the sequential flow of activities in the project life cycle. The matrix focuses on strategies to be adopted for safe guard of the environment from possible impacts resulting out of the project activities. The strategies have further been detailed out as management procedures and programmes in subsequent sections.

The EMP helps establish the linkage between the activities environmental impacts and mitigation measures and presents the monitoring framework i.e. the Environmental Performance Indicator (EPI) No. as well as the Environmental Quality Indicator (EQI).

5.0 Environment Management Matrix

S No	Activity	Ref	Aspect	Impact	Mitigation Measures	Monitoring	Timing/ Frequency	Responsible Party	Related Plans
1.	Physical Presence of drill site, rig and other machinery.	1.1	Change in visual characteristics of the area due to installation of drilling setup	Temporary change in landscape	On completion of works (in phases) all temporary structures, surplus materials and wastes will be completely removed. Only structure required for safety purposes would be retained on the bare drill site.	Site Inspection	Construction &Drilling	OIL/Contractor	Waste Management Plan
		1.2	Increase of illumination at night time due to installation of drilling setup	Temporary disturbance of the nearby villagers	Appropriate shading of lights to prevent scattering	Grievance records/ Consultation with Villagers	Construction &Drilling	OIL/Contractor	Management of social issues & concerns
		1.3	Influx of man power & immigrant labour force to nearby villages	Possibility Cultural and behavioural conflict	Preference used of local labour forces to the extent possible	Grievance records	Construction &Drilling	OIL/Contractor	Management of social issues & concerns
2.	Storage & Handling of Materials & Spoils	2.1	Emission of fugitive dust from loading & unloading operation	Temporary impact on air quality especially SPM	All loading and unloading activities to be carried out as close as possible to the storage facilities.	Site Inspection	Construction &Drilling	OIL/Contractor	Air Quality Management
		2.2	Accidental spillage of oil & chemicals	Potential contamination surface water body resulting impact on aquatic ecosystem	All spills to be reported and contained to prevent entry of spilled chemicals/fuels to any surface water body or drainage channel	Records of spills/Community Grievances	Construction &Drilling	OIL/Contractor	Surface water quality management plan, Wildlife Management Plan
				Potential impact on soil quality	All spills to be reported and remedial measures to be taken for clean-up of the spill.	Records of Spills/Site Inspection	Construction &Drilling	OIL/Contractor	Spill management plan

S No	Activity	Ref	Aspect	Impact	Mitigation Measures	Monitoring	Timing/ Frequency	Responsible Party	Related Plans
3.	Transport of Materials, Spoils and Machinery	3.1	Emission of gaseous pollutants from vehicle during transportation of materials, spoils and machinery	Temporary deterioration on air quality along transport route	All diesel-powered equipment will be regularly maintained and idling time reduced to minimise emissions; Vehicle / equipment air emissions will be controlled by good practice procedures (such as turning off equipment when not in use); Vehicle / equipment exhausts observed emitting significant black smoke in their exhausts will be serviced/ replaced	Records and Site Inspection	Construction &Drilling	OIL/Contractor	Air Quality Management plan
		3.2	Noise emission during transport of materials, spoils and machinery	Temporary deterioration in ambient noise along the transportation route	Undertake preventive maintenance of vehicles and machinery to reduce noise levels. Restriction on unnecessary use of horns by trucks and vehicle in settlement area	Site Inspection/Records of repairs	Construction &Drilling	OIL/Contractor	Noise Quality Management Plan
4.	Operation & maintenance of rig and associated machinery.	4.1	Emission of air pollutant from DG/GG sets	Temporary impact on air quality due to increase in concentration of gaseous pollutants e.g. NOx , HC	Preventive maintenance of DG sets to be undertaken as per manufacturers schedule	Site Inspection/Records of repairs	Drilling	OIL/Contractor	Air Quality Management plan
		4.2	Emission of Noise from DG/GG sets	Temporary increase of ambient as well a	All workers working near high noise generating equipment to be provided	Recording of Noise	Drilling	OIL/Contractor	Noise Quality Management Plan and

S No	Activity	Ref	Aspect	Impact	Mitigation Measures	Monitoring	Timing/ Frequency	Responsible Party	Related Plans
				work place noise level	with Personal Protective equipment Preventive maintenance of machinery to be undertaken as per manufacturers schedule Install sufficient engineering control (mufflers) to reduce noise level at source				Occupational Health & Safety Management Plan
		4.3	Emission of noise from operation of the rig	Temporary increase of ambient as well a work place noise level	All workers working near high noise generating equipment to be provided with Personal Protective equipment Preventive maintenance of machinery to be undertaken as per manufacturers schedule	Site Inspection	Drilling of Wells	OIL/Contractor	Noise Quality Management Plan and Occupational Health & Safety Management Plan
		4.4	Abstraction of ground water for project usage	Depletion of ground water resources	Optimize use of water during drilling operations	Record Keeping and Auditing	Construction &Drilling	OIL/Contractor	None
		4.5	Noise from mud pump during preparation of drilling mud	Temporary increase of ambient & work place noise level	Preventive maintenance of machinery to be undertaken as per manufacturers schedule	Recording of Noise	Drilling of Wells	OIL/Contractor	Noise Quality Management Plan and Occupational Health &Safety Management

S No	Activity	Ref	Aspect	Impact	Mitigation Measures	Monitoring	Timing/ Frequency	Responsible Party	Related Plans
					All workers working near high noise generating equipment to be provided with Personal Protective equipment				Plan
		4.6	Accidental spillage of chemicals during preparation drill mud	Contamination of soil resulting loss of soil living organism	Manage spills of contaminants on soil	Records of spills	Drilling of Wells	OIL/Contractor	Spill Management plan
		4.7	Accidental spillage of chemicals during preparation drill mud	Potential impact on surface water quality and aquatic ecosystem	All spill to be contained so that it does not reach any surface water body or drainage channels	Records of spills	Drilling of Wells	OIL/Contractor	Surface water quality management plan
5.	Operation & maintenance of Vehicles	5.1	Emission of Noise from vehicles	Temporary increase of noise level in areas abutting transport route	Preventive maintenance of vehicles to be undertaken as and when required	Maintenance Records	Construction &Drilling	OIL/Contractor	Noise quality management plan
		5.2	Emission of gaseous air pollutant from vehicles	Temporary deterioration air quality in areas abutting transport routes	Preventive maintenance of vehicles to be undertaken as and when required	Site Inspection/Records of repairs	Construction &Drilling	OIL/Contractor	Air quality management plan
		5.3	Spillage of fuels & lubricants from vehicles	Contamination of soil resulting loss of soil living organism	Adopt best practices e.g. use pumps and dispensing nozzle for transfer of fuel, use of drip trays. Etc.	Site Inspections/Audits	Construction &Drilling	OIL/Contractor	Spill Management plan
				Impact on surface water quality and	The drainage system on site to be provided with Sedimentation tank and Oil-	Site Inspection/Audits	Drilling	OIL/Contractor	Surface water quality management

S No	Activity	Ref	Aspect	Impact	Mitigation Measures	Monitoring	Timing/ Frequency	Responsible Party	Related Plans
				aquatic ecosystem	water Separator to prevent contamination especially oil and grease from being carried off by runoff.				plan and Spill Management plan
6.	Casing & cementing of well	6.1	Noise from machinery during preparation of cement slurry	Temporary increase of ambient noise level	Install sufficient engineering control on equipment and machineries (like mufflers in DG sets) to reduce noise and vibration emission levels at source, carry out proper maintenance and subject them to rigid noise and vibration control procedures.	Site Inspection	Drilling of Wells	OIL/Contractor	Noise quality management plan
		6.2	Loss of drilling mud and cement slurry during casing of well	Potential contamination of ground water aquifer	Proper engineering controls during cementing operation to prevent migration of drilling mud and cement slurry into ground water aquifer	Site Inspection	Drilling of Wells	OIL/Contractor	Ground water quality management plan
7.	Temporary storage, handling & disposal of process waste	7.1	Accidental spillage of process waste (unused cement slurry, return mud & drill cuttings) at the temporary storage site	Potential for contamination of soil and ground water	Proper engineering controls for the drilling and cementing operations;	Drilling and Decommissioning Phases	Drilling and Decommissioning Phases	OIL/Contractor	Ground water quality management plan
		7.2	Surface runoff from temporary storage site of drill cuttings & unused mud into surface water bodies	Impact on surface water quality and aquatic ecosystem	All Temporary waste storage area will have proper bunds to prevent any escape of contaminated runoff Ensure that any runoff from such temporary storage area	Site Inspection and Record keeping	Drilling and Decommissioning Phases	OIL/Contractor	Surface water quality management plan and Spill Management plan

S No	Activity	Ref	Aspect	Impact	Mitigation Measures	Monitoring	Timing/ Frequency	Responsible Party	Related Plans
					are channelized into ETP				
		7.3	Accidental leakage/spillage of oils and lubricants and fuel from temporary storages	Contamination of soil resulting in loss of soil living organism	Dispose process waste and domestic waste as per regulation/ best practices Dispose debris and waste in designated areas and as per plan to prevent degradation of land	Site Inspection	Construction &Drilling	OIL/Contractor	Waste Management Plan and Spill Management plan
		7.4	Accidental leakage/spillage of oils and lubricants from temporary storages	Contamination of surface water resulting in deterioration of surface water quality and adverse impact on aquatic ecosystem	All chemical and fuel storage areas will have proper bunds so that contaminated run-off cannot escape into the storm-water drainage system. The waste pits (waste water and drill cuttings) will be bounded and covered by tarpaulin sheet to prevent mixing of runoff water with waste water and leachate from waste pit and also reduce the volume of waste water.	Site Inspection	Construction &Drilling	OIL/Contractor	Waste Management Plan and Spill Management plan
		7.5	Disposal/spillage of spent oils & lubricants into environmental media	Contamination of soil resulting loss of soil living organism Contamination of surface water resulting deterioration of surface water quality and aquatic	Ensure recycling of spent oil & lubricant through authorized dealer	Site Inspection	Construction &Drilling	OIL/Contractor	Waste Management Plan and Spill Management plan

S No	Activity	Ref	Aspect	Impact	Mitigation Measures	Monitoring	Timing/ Frequency	Responsible Party	Related Plans
				ecosystem					
		7.6	Disposal of used battery & spent filters in environmental media	Potential for contamination of soil, ground water and surface water body	Ensure recycling of waste through authorized waste recycler	Site Inspection and Record Keeping	Construction &Drilling	OIL/Contractor	Waste Management Plan and Spill Management plan
		7.7	Offsite disposal of metallic, packing, scrap	Localized visual impacts		Site Inspection and Record Keeping	Construction &Drilling	OIL/Contractor	Waste Management Plan
8.	Testing & Flaring of natural gas	8.1	Emission of air pollutants from flare stack at drill site .	Temporary localized deterioration air quality (NOx, HC)	Proper engineering controls to ensure complete combustion of gas Location of Flare stack to be chosen considering the sensitive receptors adjoining the site	Engineering Designs /Site inspections	Construction & Drilling	OIL S& E Teamand Drilling team	Waste Management Plan
9.	Storage of materials (equipment, chemicals, fuel)	9.1	Accidental spillage during storage and handling of materials	Potential for contamination of soil & ground water	Impervious storage area, especially for fuel & lubricant, chemical, hazardous waste, etc.	Site Inspection	Construction &Drilling	OIL/Contractor	Spill Management plan
				Safety concerns for workers involved in handing of hazardous materials	Personal protective equipment to be provided to workers involving in handling of hazardous materials	Site Inspection	Construction &Drilling	OIL/Contractor	Health and Safety Plan

S No	Activity	Ref	Aspect	Impact	Mitigation Measures	Monitoring	Timing/ Frequency	Responsible Party	Related Plans
10.	Technical Emergencies	10.1	Probability of accidental leakage of gas/ liquid hydro-carbons due to failure of safety devices	Potential adverse impact on personnel, environment & assets	Proper engineering controls to prevent leakage of sour gases Obtain an early warning of emergency conditions so as to prevent a negative impact on personnel, the environment, and assets Safeguard personnel to prevent injuries or loss of life by either protecting personnel from the hazard and/or evacuating them from the facilities Minimize the impact of such an event on the environment and the facilities by mitigating the potential for escalation and, where possible, containing the release Develop evacuation procedures to handle emergency situations.	Site Inspection	Drilling	OIL/Contractor	Emergency Response Plan
11.	Dismantling of rig & associated machineries	11.1	Emission of noise during dismantling of rig	Temporary deterioration of ambient noise quality resulting in discomfort	All noise generating activities will be restricted during day time	Site Inspection	Well Decommissioning Phase	OIL/Contractor	Noise quality management plan
		11.2	Generation of waste during dismantling of rig	Temporary visual impacts	Storage of waste in designated areas only recyclable waste should be recycled through authorized	Site Inspection	Well Decommissioning Phase	OIL/Contractor	Waste Management Plan

S No	Activity	Ref	Aspect	Impact	Mitigation Measures	Monitoring	Timing/ Frequency	Responsible Party	Related Plans
					water recycler				
		11.3	Disposal/spillage of spent oils &lubricants into environmental media	Contamination of soil resulting loss of soil living organism Contamination of surface water resulting deterioration of surface water quality and aquatic ecosystem	Manage spills of contaminants on soil	Site Inspection and Record keeping	Well Decommissioning Phase	OIL/Contractor	Waste Management Plan
12.	Transportation of drilling facilities	12.1	Emission of gaseous air pollutant during transportation of drilling facilities	Temporary localized deterioration of air quality due to emission gaseous pollutants	Vehicle / equipment air emissions will be controlled by good practice procedures (such as turning off equipment when not in use); and Vehicle / equipment exhausts observed emitting significant black smoke in their exhausts will be serviced/ replaced	Site Inspection and Record keeping	Well Decommissioning Phase	OIL/Contractor	Air quality management plan
		12.2	Fugitive emissions due to re-entrainment of dust during transport of drilling facilities	Temporary localized deterioration of air quality due to increase in SPM levels	Approach road to be sprinkled daily with water	Site Inspection	Well Decommissioning Phase	OIL/Contractor	Air quality management plan
		12.3	Emission of noise during transport of drilling facilities	Temporary deterioration of noise quality	Restrict all noise generating operations, except drilling, to daytime	Site Inspection	Well Decommissioning Phase	OIL/Contractor	Noise quality management plan

S No	Activity	Ref	Aspect	Impact	Mitigation Measures	Monitoring	Timing/ Frequency	Responsible Party	Related Plans
					Restriction on unnecessary use of horns by trucks and vehicle in settlement area				

6.0 Summary and Conclusion

The EMP has been made to assess the potential significant adverse environmental effects due to the proposed construction and drilling activities.

Mitigation measures have been proposed as part of EMP to minimize adverse environmental impacts, if any. Risk assessment includes Jet Fire and Vapour Cloud Explosion for blowout of wells. The existing Emergency Management Plan of OIL will be extended to this project, strengthened as necessary and implemented in the event of any emergency arising due to above mentioned risks.

The present impact assessment study indicates that the overall impact from the proposed project will be short to medium term, reversible, localised and are not expected to contribute significantly to the surrounding environment. Also, with the implementation of the pollution control and strengthen the existing environment management measures, these anticipated impacts due to proposed site preparation and drilling operation and decommissioning activities of the proposed project will be mitigated. Summary of impact significance without mitigation measures and with mitigation measures is presented at the table below.

Summary of Impact Significance without and with Mitigation Measures

Impact	Impact significance without mitigation measures	Impact significance with mitigation measures
Aesthetic & visual	Moderate	Minor
Land Use	Negligible	-
Soil Quality	Moderate	Minor
Air Quality	Moderate	Minor
Noise Quality	Major	Moderate
Road & Traffic	Moderate	Minor
Surface Water Quality	Moderate	Moderate
Ground water resource	Minor	Minor
Ground Water Quality	Moderate	Minor
Terrestrial Ecology	Negligible	-
	Minor	Minor
	Major	Moderate
Aquatic Ecology	Moderate	Moderate
Livelihood & Income generation	Moderate	Moderate
Conflict with local people	Moderate	Moderate
Benefit to Local Enterprises	Positive	-
Employment Generation	Positive	-
Occupational health & safety	Moderate	Minor
Community health & safety	Moderate	Minor

OIL will also ensure that the environmental performances of all the activities are monitored throughout execution of the project during site preparation, drilling and decommissioning phases. Monitoring will be carried out for ambient air quality, stack emission, noise quality, quality of treated effluents, surface and groundwater qualities, waste generated and disposed etc. and verified that they meet the prescribed standards. OIL will continue to report environmental performance and submit monitoring reports regularly to statutory authorities.

The effective management system coupled with monitoring of environmental components and efforts for continual improvements will result in satisfactory environmental performance of the proposed oil and gas drilling and development project.

THANKS YOU

Ref. No. HSE/E/36/1476

Dated-28.11.2025

NOISE LEVEL MEASUREMENT REPORT

LOC: Nadua OCS

(The plant is yet to be commissioned and is planned for commissioning by December 2025)

Date: 27.11.2025, Time-11:30 am to 01:30 pm

Sl. No.	Noise level measurement at section/area	Noise level measurement at Noise level in dB(A)	Threshold limit value for Noise as per OISD-166		Recommendation
			Duration per day Hours	Sound level dBA	
1.	Entrance	48.3			
2.	AISF Barrack	52.8			
3.	Office Area	55.0			
4.	Maintenance Shed	51.9	8	90	
5.	Bowser Loading Area	62.1	6	92	
6.	Crude Oil Storage Tank Area	55.3	4	95	
7.	Crude Dispatch Pump	54.9	3	97	PPE to be used while working near engines
8.	Fire Water Pump House	53.7	2	100	
9.	Clarified Water Disposal Pump	59.2	1 ½	102	
10.	L.P. Gas Compressor Shed	64.3	1	105	
11.	Off spec Effluent Water Transfer Pump	61.9	½	110	
12.	Hot Oil Heater-A	64.4	¼ or less	115	
13.	Hot Oil Heater-B	62.5			
14.	Emergency Exit Gate	48.4			

Sl. No.	Noise level measurement at	Noise at source in dB(A)	At a distance from the shed in dB(A)												Near boundary of the installation in dB(A)	Remarks
			5 mtrs				10 mtrs				15 mtrs					
			North	South	East	West	North	South	East	West	North	South	East	West		
1.	L.P. Gas Compressor – B (Only the Intercooler fan was running during the measurement and the L.P. Gas Compressor – A was on standby)	89.6	80.9	81.1	80.7	81.3	77.6	77.5	76.4	77.1	76.3	75.2	76.2	76.1	East- 54.0 West- 51.7 North- 51.3 South- 48.4	Earmuff, Earplug to be used while working near the Engines.
2.	D.G. Set (Only one DG was in operation, and the others were on standby)	72.9	68.1	67.2	68.0	67.5	66.3	66.1	65.9	65.8	65.1	64.9	64.3	63.9		

Noise level measurement taken by:

N. K. Chetia & T. K. Kalita

(Inspector HSE)

Sound Level Meter No. S/N: Q661221

Annexure-1

MSK TESTING • INSPECTION

NOISE LEVEL MEASUREMENT REPORT	Report Date: 25.08.2025
Document Number: DOC.DS.FORMAT.33	Report Time 10.00 PM
Documents: Noise Level Measurement Report [Drilling and Work over Mines] Regulation 124 of OMR,2017]	Page 1 of 1

TABLE A	Name of Rig	Location	Well No.	Name of person taking the measurement	Signature
	S-7	TCE		1 Jitu Mohan	Jmh
				2	

TABLE B

Sl. No.	Source	Noise Level at Source (dB)	At a distance (from the source) dB				Threshold limit value for Noise as per OISD-166	Remarks
			Direction	5m	10m	15m		
1.	Rig Engine] Gen Set [+Combined effect of allothers]	96	East	87	77		Duration per day (hours) / Sound Level (dBA): 8 – 90; 6 – 92; 4 – 95; 3 – 97; 2 – 100; 1-½ – 102; 1 – 105; ½ – 110; ½ or less – 115	
			West	88	78			
			North	88	77			
			South	87	77			
2.	Mud Pump] Well Servicing Pump [+Combined Effect of All Others]	98	East	82	72			
			West	81	71			
			North	82	72			
			South	82	72			
3.	Draw Works + Mechanical Activities of Derrick Floor + Outfit Engine for workover Rig [+Combined Effect of All Others]	88	East Corner of Derrick Floor	80				
			West Corner of Derrick Floor	79				
			North Corner of Derrick Floor	80				
			South Corner of Derrick Floor	80				
4	Mud Gunning Pump [+Combined Effect of All Others]	87	East Corner	78				
			West Corner	79				
			North Corner	78				
			South Corner	78				

TABLE C

Sl. No.	Combined Effect of All above	At a distance(from the nearest source) dB	Noise level at Source (dB)	Near Boundary dB (A)	Remarks
5	Production Crew Hut	Approx. m from Source(s)		North – 64	
	Drilling TS Crew Hut	Approx. m from Source(s)		South – 63	
	Drilling crew hut	Approx. m from Source(s)	65	East – 64	
	Electrical crew hut	Approx. m from Source(s)	63		
	CISF Camp	Approx. m from Source(s)	59	West – 64	
	Entrance gate	Approx. m from Source(s)	62		

Noise Level Meter
Make: HTC
Model: SLM50
S/N No: N1012979

Authorized Person
Mitra S K Private Ltd

Approved by
Mr. Uttam Prodhan
Suptdg. Research Scientist

IM/Authorized Person
Oil India ltd, Duliajan, Assam
Sinmoy gohain
HSE.O

MSK TESTING • INSPECTION

NOISE LEVEL MEASUREMENT REPORT	Report Date: 25.08.25
Document Number: DOC.DS.FORMAT.33	Report Time 04.00 PM
Documents: Noise Level Measurement Report [Drilling and Work over Mines] Regulation 124 of OMR,2017]	Page 1 of 1

TABLE A	Name of Rig	Location	Well No.	Name of person taking the measurement	Signature
	S-7	TCE		1 Jitu Mohan	Jmh
				2	

TABLE B

Sl. No.	Source	Noise Level at Source (dB)	At a distance (from the source) dB				Threshold limit value for Noise as per OISD-166	Remarks
			Direction	5m	10m	15m		
1.	Rig Engine] Gen Set [+Combined effect of allothers]	94	East	86	76		Duration per day (hours) / Sound Level (dBA): 8 – 90; 6 – 92; 4 – 95; 3 – 97; 2 – 100; 1-½ – 102; 1 – 105; ½ – 110; ½ or less – 115	
			West	85	75			
			North	85	76			
			South	85	76			
2.	Mud Pump] Well Servicing Pump [+Combined Effect of All Others]	91	East	82	71			
			West	80	70			
			North	81	70			
			South	80	70			
3.	Draw Works + Mechanical Activities of Derrick Floor + Outfit Engine for workover Rig [+Combined Effect of All Others]	88	East Corner of Derrick Floor	78				
			West Corner of Derrick Floor	77				
			North Corner of Derrick Floor	78				
			South Corner of Derrick Floor	79				
4	Mud Gunning Pump [+Combined Effect of All Others]	86	East Corner	73				
			West Corner	78				
			North Corner	77				
			South Corner	77				

TABLE C

Sl. No.	Combined Effect of All above	At a distance(from the nearest source) dB	Noise level at Source (dB)	Near Boundary dB (A)	Remarks
5	Production Crew Hut	Approx. m from Source(s)		North – 61	
	Drilling TS Crew Hut	Approx. m from Source(s)		South – 63	
	Drilling crew hut	Approx. m from Source(s)	64	East – 62	
	Electrical crew hut	Approx. m from Source(s)	62		
	CISF Camp	Approx. m from Source(s)	58	West – 61	
	Entrance gate	Approx. m from Source(s)	60		

Noise Level Meter
Make: HTC
Model: SLM50
S/N No: N1012979

Authorized Person
Mitra S K Private Ltd

Approved by
Mr. Uttam Prodhan
Suptdg. Research Scientist

IM/Authorized Person
Oil India ltd, Duliajan, Assam
Sinmoy gohain
HSE.O

Annexure-1

NOISE LEVEL MEASUREMENT REPORT	Report Date: 29.11.25
Document Number: DOC.DS.FORMAT.33	Report Time 1000 PM
Documents: Noise Level Measurement Report [Drilling and Work over Mines] Regulation 124 of OMR,2017]	Page 1 of 1

	Name of Rig	Location	Well No.	Name of person taking the measurement	Signature
TABLE A	CH20	TBD		1 Jitu Mohan	Jmh
				2	

	Sl. No.	Source	Noise Level at Source (dB)	At a distance (from the source) dB				Threshold limit value for Noise as per OISD-166		Remarks
				Direction	5m	10m	15m	Duration per day (hours)	Sound Level (dBA)	
TABLE B	1.	Rig Engine] Gen Set [+Combined effect of allothers]	96	East	86	77				
				West	87	71				
				North	88	75				
				South	83	71				
	2.	Mud Pump] Well Servicing Pump [+Combined Effect of All Others]	93	East	84	73				
				West	83	72				
				North	83	73				
				South	83	72				
	3.	Draw Works + Mechanical Activities of Derrick Floor + Outfit Engine for workover Rig [+Combined Effect of All Others]	89	East Corner of Derrick Floor	80			8	90	
				West Corner of Derrick Floor	79			6	92	
				North Corner of Derrick Floor	79			4	95	
				South Corner of Derrick Floor	80			3	97	
								2	100	
								1-½	102	
								1	105	
								½	110	
	4	Mud Gunning Pump [+Combined Effect of All Others]	88	East Corner	78			½ or less	115	
				West Corner	71					
				North Corner	78					
				South Corner	78					

		Combined Effect of All above	At a distance(from the nearest source) dB	Noise level a: Source (dB)	Near Boundary dB (A)	Remarks
TABLE C	5	Production Crew Hut	Approx. m from Source(s)		North- 63	
		Drilling TS Crew Hut	Approx. m from Source(s)		South- 63	
		Drilling crew hut	Approx. m from Source(s)		East- 64	
		Electrical crew hut	Approx. m from Source(s)		West- 63	
		CISF Camp	Approx. m from Source(s)			
		Entrance gate	Approx. m from Source(s)	63		

Noise Level Meter

Make: HTC

Model: SL1350

S/N No: N1W2979

Authorized Person
Mitra S K Private Ltd

MITRA S.K. PVT. LTD.

Approved by
Mr. Uttam Prodhan
Suptdg. Research Scientist
Oil India ltd, Duliajan, Assam

IM/Authorized Person
Oil India ltd, Duliajan, Assam

N'SAFETY
SERVOIL

Annexure-1

MSK TESTING & INSPECTION

NOISE LEVEL MEASUREMENT REPORT	Report Date: 14.03.26
Document Number: DOC.DS.FORMAT.33	Report Time 1000 PM
Documents: Noise Level Measurement Report [Drilling and Work over Mines] Regulation 124 of OMR,2017]	Page 1 of 1

TABLE A	Name of Rig	Location	Well No.	Name of person taking the measurement	Signature
	CH20	TAQ		1 Jitu Mohan	
				2	

TABLE B

Sl. No.	Source	Noise Level at Source (dB)	At a distance (from the source) dB: Direction	5m	10m	15m	Threshold limit value for Noise as per OISD-166	Remarks
1.	Rig Engine| Gen Set [+Combined effect of allothers]	96	East	86	77		Duration per day (hours) / Sound Level (dBA): 8 / 90; 6 / 92; 4 / 95; 3 / 97; 2 / 100; 1-½ / 102; 1 / 105; ½ / 110; ½ or less / 115	
			West	87	71			
			North	88	88			
			South	87	72			
2.	Mud Pump| Well Servicing Pump [+Combined Effect of All Others]	93	East	84	73			
			West	83	72			
			North	83	73			
			South	83	72			
3.	Draw Works + Mechanical Activities of Derrick Floor + Outfit Engine for workover Rig [+Combined Effect of All Others]	89	East Corner of Derrick Floor	80				
			West Corner of Derrick Floor	79				
			North Corner of Derrick Floor	79				
			South Corner of Derrick Floor	80				
4	Mud Gunning Pump [+Combined Effect of All Others]	88	East Corner	78				
			West Corner	72				
			North Corner	78				
			South Corner	78				

TABLE C

Sl. No.	Combined Effect of All above	At a distance(from the nearest source) dB	Noise level at Source (dB)	Near Boundary dB (A)	Remarks
5	Production Crew Hut	Approx. m from Source(s)		North – 63	
	Drilling TS Crew Hut	Approx. m from Source(s)		South – 63	
	Drilling crew hut	Approx. m from Source(s)		East – 64	
	Electrical crew hut	Approx. m from Source(s)		West – 63	
	CISF Camp	Approx. m from Source(s)			
	Entrance gate	Approx. m from Source(s)	63		

Noise Level Meter
Make: HTC
Model: SL1350
S/N No: NIM2971

Authorized Person
Mitra S K Private Ltd

MITRA S.K. PVT. LIMITED

Approved by
Mr. Uttam Prodhan
Suptdg. Research Scientist
Oil India ltd, Duliajan, Assam

IM/Authorized Person
Oil India ltd, Duliajan, Assam

NISAMS
SED-OIL

Annexure-3

ENVIROCON
Recognised By
Pollution Control Board, Assam

Envirocon Building, I.O.C.L (AOD) New Market
P.O.: Digboi, Dist.: Tinsukia, Assam – 786 171
Ph: 03751-264414, 9435008657, 8876028672
E-mail: envirocon@rediffmail.com

ISO 9001:2015 Certified
ISO 45001:2018 Certified

Report No.: ENV/ARDS/25-26/JOHN/WW-11/01 **Order No.: Telecon**
Date : 03/12/2025 **Date :**

Report Issued To : **ADITI R & D SERVICES**
Nilesh Buisness Complex, A. T. Road, Digboi, Assam

TEST RESULTS

Sample Ref. No. : ARDS/2025/JOHN/2411/01 Sample Source : JOHN#17/TBD, Chabua North Balijan Sample Type : ETP Treated Water (RO)
Collected On : 24-11-2025 Received On : 25-11-2025 Collected By : ETP Supervisor, ARDS

Sl. No.	Parameters	Results	Limit [G.S.R. 176(E), 02.04.1996]
1	Colour	Colourless	Colourless
2	Odour	Odourless	Odourless
3	pH value	7.19	5.5 – 9.0
4	Temperature, °C	25.5	40 °C
5	TSS, mg/l	8.2	100
6	BOD, mg/l	4	30
7	COD, mg/l	49	100
8	Chlorides (as Cl), mg/l	<5.0	600
9	Sulfates (as SO_4), mg/l	<1.0	1000
10	TDS, mg/l	53	2100
11	Sodium, (%)	1.8	60
12	Oil & Grease, mg/l	<4.0	10
13	Phenolic Compounds as C_6H_5OH, mg/l	<0.001	1.2
14	Cyanides , mg/l	<0.001	0.2
15	Fluorides (as F), mg/l	<0.01	1.5
16	Sulfide (as S), mg/l	<0.01	2.0
17	Chromium (Cr^{+6}), mg/l	<0.001	0.1
18	Chromium (Total) , mg/l	<0.001	1.0
19	Copper, mg/l	<0.001	0.2
20	Lead, mg/l	<0.001	0.1
21	Mercury, mg/l	<0.001	0.01
22	Nickel, mg/l	<0.001	3.0
23	Zinc, mg/l	<0.01	2.0

Analysis Protocol: IS 3025

ENVIROCON DIGBOI, ASSAM

Checked By: Mr. Pankaj Baroi, **ENVIROCON**

NOTE:
1. Results reported are valid at the time of and under the prevailing conditions of measurement.
2. Results refer only to the particular parameters tested.
3. This test report shall not be reproduced except in full, without the written permission of ENVIROCON, I.O.C.L (AOD) New Market, Digboi – 786171, Assam.

Annexure-3

ENVIROCON
Recognised By
Pollution Control Board, Assam

Envirocon Building, I.O.C.L (AOD) New Market
P.O.: Digboi, Dist.: Tinsukia, Assam – 786 171
Ph: 03751-264414, 9435008657, 8876028672
E-mail: envirocon@rediffmail.com

ISO 9001:2015 Certified
ISO 45001:2018 Certified

Report No.: ENV/ARDS/25-26/JOHN/WW-12/01
Date : 20/12/2025

Order No.: Telecon
Date :

Report Issued To : **ADITI R & D SERVICES**
Nilesh Buisness Complex, A. T. Road, Digboi, Assam

TEST RESULTS

Sample Ref. No. : ARDS/2025/JOHN/1312/01 Sample Source : JOHN#17/TBD. Chabua North Balijan Sample Type : ETP Treated Water (RO)
Collected On : 13-12-2025 Received On : 15-12-2025 Collected By : ETP Supervisor, ARDS

Sl. No.	Parameters	Results	Limit [G.S.R. 176(E), 02.04.1996]
1	Colour	Colourless	Colourless
2	Odour	Odourless	Odourless
3	pH value	7.14	5.5 – 9.0
4	Temperature, °C	25.4	40 °C
5	TSS, mg/l	6.3	100
6	BOD, mg/l	1	30
7	COD, mg/l	31	100
8	Chlorides (as Cl), mg/l	<5.0	600
9	Sulfates (as SO_4), mg/l	<1.0	1000
10	TDS, mg/l	48	2100
11	Sodium, (%)	1.7	60
12	Oil & Grease, mg/l	<4.0	10
13	Phenolic Compounds as C_6H_5OH, mg/l	<0.001	1.2
14	Cyanides , mg/l	<0.001	0.2
15	Fluorides (as F), mg/l	<0.01	1.5
16	Sulfide (as S), mg/l	<0.01	2.0
17	Chromium (Cr^{+6}), mg/l	<0.001	0.1
18	Chromium (Total) , mg/l	<0.001	1.0
19	Copper, mg/l	<0.001	0.2
20	Lead, mg/l	<0.001	0.1
21	Mercury, mg/l	<0.001	0.01
22	Nickel, mg/l	<0.001	3.0
23	Zinc, mg/l	<0.01	2.0

Analysis Protocol: IS 3025

ENVIROCON DIGBOI, ASSAM

Checked By: Mr. Pankaj Baroi, **ENVIROCON**

NOTE: 1. Results reported are valid at the time of and under the prevailing conditions of measurement.
2. Results refer only to the particular parameters tested.
3. This test report shall not be reproduced except in full, without the written permission of ENVIROCON, I.O.C.L (AOD) New Market, Digboi – 786171, Assam.

Annexure-3

ENVIROCON
Recognised By
Pollution Control Board, Assam

Envirocon Building, I.O.C.L (AOD) New Market
P.O.: Digboi, Dist.: Tinsukia, Assam – 786 171
Ph: 03751-264414, 9435008657, 8876028672
E-mail: envirocon@rediffmail.com

ISO 9001:2015 Certified
ISO 45001:2018 Certified

Report No.: ENV/ARDS/25-26/JOHN/WW-12/02
Date : 07/01/2026

Order No.: Telecon
Date :

Report Issued To : **ADITI R & D SERVICES**
Nilesh Buisness Complex, A. T. Road, Digboi, Assam

TEST RESULTS

Sample Ref. No. : ARDS/2025/JOHN/2712/01 Sample Source : JOHN#17/TBD, Chabua, North Balijan Sample Type : ETP Treated Water (RO)
Collected On : 27-12-2025 Received On : 27-12-2025 Collected By : ETP Supervisor, ARDS

Sl. No.	Parameters	Results	Limit [G.S.R. 176(E), 02.04.1996]
1	Colour	Colourless	Colourless
2	Odour	Odourless	Odourless
3	pH value	7.18	5.5 – 9.0
4	Temperature, ^0C	25.6	40 ^0C
5	TSS, mg/l	6.8	100
6	BOD, mg/l	2	30
7	COD, mg/l	39	100
8	Chlorides (as Cl), mg/l	<5.0	600
9	Sulfates (as SO_4), mg/l	<1.0	1000
10	TDS, mg/l	52	2100
11	Sodium, (%)	2.2	60
12	Oil & Grease, mg/l	<4.0	10
13	Phenolic Compounds as C_6H_5OH, mg/l	<0.001	1.2
14	Cyanides , mg/l	<0.001	0.2
15	Fluorides (as F), mg/l	<0.01	1.5
16	Sulfide (as S), mg/l	<0.01	2.0
17	Chromium (Cr^{+6}), mg/l	<0.001	0.1
18	Chromium (Total) , mg/l	<0.001	1.0
19	Copper, mg/l	<0.001	0.2
20	Lead, mg/l	<0.001	0.1
21	Mercury, mg/l	<0.001	0.01
22	Nickel, mg/l	<0.001	3.0
23	Zinc, mg/l	<0.01	2.0

Analysis Protocol: IS 3025

ENVIROCON * DIGBOI, ASSAM

Checked By: Mr. Pankaj Baroi, **ENVIROCON**

NOTE: 1. Results reported are valid at the time of and under the prevailing conditions of measurement.
2. Results refer only to the particular parameters tested.
3. This test report shall not be reproduced except in full, without the written permission of ENVIROCON, I.O.C.L (AOD) New Market, Digboi – 786171, Assam.

Core Services: Environmental Monitoring & Data Generation, EIA & EMP, Environmental Audit & Allied Environmental Management jobs
Associate Services: Certification by Competent Person (CIF), NDT, Hydraulic Testing, Chartered Engineer Services etc.

Annexure-3

ENVIROCON
Recognised By
Pollution Control Board, Assam

Envirocon Building, I.O.C.L (AOD) New Market
P.O.: Digboi, Dist.: Tinsukia, Assam – 786 171
Ph: 03751-264414, 9435008657, 8876028672
E-mail: envirocon@rediffmail.com

ISO 9001:2015 Certified
ISO 45001:2018 Certified

Report No.: ENV/ARDS/25-26/JOHN#17/WW-02/01
Date : 20/02/2026

Order No.: Telecon
Date :

Report Issued To : ADITI R & D SERVICES
Nilesh Buisness Complex, A. T. Road, Digboi, Assam

TEST RESULTS

Sample Ref. No. : ARDS/JOHN#17/WW-260212/01 Sample Source : JOHN#17/TBD, Chabua Sample Type : ETP Treated Water
Collected On : 12-02-2026 Received On : 13-02-2026 Collected By : ETP Supervisor, ARDS

Sl. No.	Parameters	Results	Limit [G.S.R. 176(E), 02.04.1996]
1	Colour	Colourless	Colourless
2	Odour	Odourless	Odourless
3	pH value	7.63	5.5 – 9.0
4	Temperature, °C	23.7	40 °C
5	TSS, mg/l	26	100
6	BOD, mg/l	22	30
7	COD, mg/l	87	100
8	Chlorides (as Cl), mg/l	86	600
9	Sulfates (as SO_4), mg/l	182	1000
10	TDS, mg/l	649	2100
11	Sodium, (%)	12.4	60
12	Oil & Grease, mg/l	<4.0	10
13	Phenolic Compounds as C_6H_5OH, mg/l	<0.001	1.2
14	Cyanides , mg/l	<0.001	0.2
15	Fluorides (as F), mg/l	0.9	1.5
16	Sulfide (as S), mg/l	<0.01	2.0
17	Chromium (Cr^{+6}), mg/l	<0.001	0.1
18	Chromium (Total) , mg/l	0.018	1.0
19	Copper, mg/l	<0.001	0.2
20	Lead, mg/l	<0.001	0.1
21	Mercury, mg/l	<0.001	0.01
22	Nickel, mg/l	0.12	3.0
23	Zinc, mg/l	<0.01	2.0

Analysis Protocol: IS 3025

ENVIROCON * DIGBOI, ASSAM * Date

Checked By: Mr. Pankaj Baroi, **ENVIROCON**

NOTE:
1. Results reported are valid at the time of and under the prevailing conditions of measurement.
2. Results refer only to the particular parameters tested.
3. This test report shall not be reproduced except in full, without the written permission of ENVIROCON, I.O.C.L (AOD) New Market, Digboi – 786171, Assam.

Annexure-3

ENVIROCON
Recognised By
Pollution Control Board, Assam

Envirocon Building, I.O.C.L (AOD) New Market
P.O.: Digboi, Dist.: Tinsukia, Assam – 786 171
Ph: 03751-264414, 9435008657, 8876028672
E-mail: envirocon@rediffmail.com

ISO 9001:2015 Certified
ISO 45001:2018 Certified

Report No.: ENV/ARDS/25-26/JOHN#17/WW-02/02
Date : 05/03/2026

Order No.: Telecon
Date :

Report Issued To : ADITI R & D SERVICES
Nilesh Buisness Complex, A. T. Road, Digboi, Assam

TEST RESULTS

Sample Ref. No. : ARDS/JOHN#17/WW-260224/01 Sample Source : JOHN#17/TBD, Chabua Sample Type : ETP Treated Water
Collected On : 24-02-2026 Received On : 25-02-2026 Collected By : ETP Supervisor, ARDS

Sl. No.	Parameters	Results	Limit [G.S.R. 176(E), 02.04.1996]
1	Colour	Colourless	Colourless
2	Odour	Odourless	Odourless
3	pH value	7.54	5.5 – 9.0
4	Temperature, °C	24.6	40 °C
5	TSS, mg/l	23	100
6	BOD, mg/l	24	30
7	COD, mg/l	91	100
8	Chlorides (as Cl), mg/l	124	600
9	Sulfates (as SO_4), mg/l	236	1000
10	TDS, mg/l	741	2100
11	Sodium, (%)	18.2	60
12	Oil & Grease, mg/l	<4.0	10
13	Phenolic Compounds as C_6H_5OH, mg/l	<0.001	1.2
14	Cyanides , mg/l	<0.001	0.2
15	Fluorides (as F), mg/l	1.1	1.5
16	Sulfide (as S), mg/l	<0.01	2.0
17	Chromium (Cr^{+6}), mg/l	<0.001	0.1
18	Chromium (Total) , mg/l	0.026	1.0
19	Copper, mg/l	<0.001	0.2
20	Lead, mg/l	<0.001	0.1
21	Mercury, mg/l	<0.001	0.01
22	Nickel, mg/l	0.19	3.0
23	Zinc, mg/l	<0.01	2.0

Analysis Protocol: IS 3025

ENVIROCON DIGBOI, ASSAM

Checked By: Mr. Pankaj Baroi, **ENVIROCON**

NOTE:
1. Results reported are valid at the time of and under the prevailing conditions of measurement.
2. Results refer only to the particular parameters tested.
3. This test report shall not be reproduced except in full, without the written permission of ENVIROCON, I.O.C.L (AOD) New Market, Digboi – 786171, Assam.

Annexure-3

ENVIROCON
Recognised By
Pollution Control Board, Assam

Envirocon Building, I.O.C.L (AOD) New Market
P.O.: Digboi, Dist.: Tinsukia, Assam – 786 171
Ph: 03751-284414, 9435008857, 8876028672
E-mail: envirocon@rediffmail.com

ISO 9001:2015 Certified
ISO 45001:2018 Certified

Report No.: ENV/ARDS/25-26/S-07/WW-10/02 **Order No.: Telecon**
Date : 30/10/2025 **Date :**

Report Issued To : **ADITI R & D SERVICES**
Nilesh Buisness Complex, A. T. Road, Digboi, Assam

TEST RESULTS

Sample Ref. No. : ARDS/2025/S-07/2210/01 Sample Source : Rig S#7/TCE, Chabua, Bindhakata Sample Type : ETP Treated Water (RO)
Collected On : 22-10-2025 Received On : 23-10-2025 Collected By : ETP Supervisor, ARDS

Sl. No.	Parameters	Results	Limit [G.S.R. 176(E), 02.04.1996]
1	Colour	Colourless	Colourless
2	Odour	Odourless	Odourless
3	pH value	7.18	5.5 – 9.0
4	Temperature, °C	26.2	40 °C
5	TSS, mg/l	<5.0	100
6	BOD, mg/l	<1.0	30
7	COD, mg/l	31	100
8	Chlorides (as Cl), mg/l	6.8	600
9	Sulfates (as SO_4), mg/l	<1.0	1000
10	TDS, mg/l	54	2100
11	Sodium, (%)	2.5	60
12	Oil & Grease, mg/l	<4.0	10
13	Phenolic Compounds as C_6H_5OH, mg/l	<0.001	1.2
14	Cyanides , mg/l	<0.001	0.2
15	Fluorides (as F), mg/l	<0.1	1.5
16	Sulfide (as S), mg/l	<0.01	2.0
17	Chromium (Cr^{+6}), mg/l	<0.001	0.1
18	Chromium (Total) , mg/l	<0.001	1.0
19	Copper, mg/l	<0.001	0.2
20	Lead, mg/l	<0.001	0.1
21	Mercury, mg/l	<0.001	0.01
22	Nickel, mg/l	<0.001	3.0
23	Zinc, mg/l	<0.01	2.0

Analysis Protocol: IS 3025

ENVIROCON DIGBOI, ASSAM

Checked By: Mr. Pankaj Baroi, **ENVIROCON**

NOTE:
1. Results reported are valid at the time of and under the prevailing conditions of measurement.
2. Results refer only to the particular parameters tested.
3. This test report shall not be reproduced except in full, without the written permission of ENVIROCON, I.O.C.L (AOD) New Market, Digboi – 786171, Assam.

Annexure-4

RIGHT TO INFORMATION

CSIR-NORTH-EAST INSTITUTE OF SCIENCE & TECHNOLOGY
JORHAT – 785 006, ASSAM

Name of the Division : Analytical Chemistry& SAIF, CSTD	**Report No.** CSIR-NEIST-Jorhat/QSP/MR/20/TR-AnC & SAIF/ 3844(C)/02-2026	
TEST REPORT of Cd and Hg in Barite Powder (1)	DATE 18-02-2026	PAGE 3 of 3

2. **RESULT:**

Sample Name	Cadmium, Cd (mg/Kg)	Mercury, Hg (mg/Kg)
M/S Ambika Minerals PVT. Limited	0.56	0.007

3. **CONCLUSION/ REMARKS (if any):**

TEST CONDUCTED BY	CHECKED BY	APPROVED BY
18/02/26 Dr. Ankana Phukan (Sr. Tech. Officer)	18/02/2026 Dr. P. J. Saikia (Activity Incharge, Analytical Chemistry & SAIF, CSTD)	23/02/2026 Dr. M. R. Das (Chairman, Testing Report Committee)

Annexure-3

ENVIROCON
Recognised By
Pollution Control Board, Assam

Envirocon Building, I.O.C.L (AOD) New Market
P.O.: Digboi, Dist.: Tinsukia, Assam – 786 171
Ph: 03751-264414, 9435008657, 8876028672
E-mail: envirocon@rediffmail.com

ISO 9001:2015 Certified
ISO 45001:2018 Certified

Report No.: ENV/ARDS/26-27/JOHN#17/WW-03/01
Date : 18/04/2026

Order No.: Telecon
Date :

Report Issued To : **ADITI R & D SERVICES**
Nilesh Buisness Complex, A.T. Road, Digboi, Assam

TEST RESULTS

Sample Ref. No. : ARDS/JOHN#17/WW-260400/01 Sample Source : JOHN#17/TAQ, Chabua Sample Type : ETP Treated Water
Collected On 08-04-2026 Received On 08-04-2026 Collected By : ETP Supervisor, ARDS

Sl. No.	Parameters	Results	Limit [G.S.R. 176(E), 02.04.1996]
1	Colour	Colourless	Colourless
2	Odour	Odourless	Odourless
3	pH value	7.38	5.5 – 9.0
4	Temperature, °C	25.6	40 °C
5	TSS, mg/l	12	100
6	BOD, mg/l	23	30
7	COD, mg/l	83	100
8	Chlorides (as Cl), mg/l	126	600
9	Sulfates (as SO_4), mg/l	196	1000
10	TDS, mg/l	723	2100
11	Sodium, (%)	18.4	60
12	Oil & Grease, mg/l	<4.0	10
13	Phenolic Compounds as C_6H_5OH, mg/l	<0.001	1.2
14	Cyanides , mg/l	<0.001	0.2
15	Fluorides (as F), mg/l	0.5	1.5
16	Sulfide (as S), mg/l	<0.01	2.0
17	Chromium (Cr^{+6}), mg/l	<0.001	0.1
18	Chromium (Total) , mg/l	0.021	1.0
19	Copper, mg/l	<0.001	0.2
20	Lead, mg/l	<0.001	0.1
21	Mercury, mg/l	<0.001	0.01
22	Nickel, mg/l	0.036	3.0
23	Zinc, mg/l	<0.01	2.0

Analysis Protocol: IS 3025

ENVIROCON DIGBOI, ASSAM

Checked By: Mr. Pankaj Baroi, **ENVIROCON**

NOTE:
1. Results reported are valid at the time of and under the prevailing conditions of measurement.
2. Results refer only to the particular parameters tested.
3. This test report shall not be reproduced except in full, without the written permission of ENVIROCON, I.O.C.L (AOD) New Market, Digboi – 786171, Assam.

Annexure-4

RIGHT TO INFORMATION

CSIR-NORTH-EAST INSTITUTE OF SCIENCE & TECHNOLOGY
JORHAT – 785 006, ASSAM

Name of the Division : Analytical Chemistry& SAIF, CSTD	**Report No.** CSIR-NEIST-Jorhat/QSP/MR/20/TR-AnC & SAIF/ 3844(C)/02-2026	
TEST REPORT of Cd and Hg in Barite Powder (1)	DATE 18-02-2026	PAGE 3 of 3

2. **RESULT:**

Sample Name	Cadmium, Cd (mg/Kg)	Mercury, Hg (mg/Kg)
M/S Ambika Minerals PVT. Limited	0.56	0.007

3. **CONCLUSION/ REMARKS (if any):**

TEST CONDUCTED BY	CHECKED BY	APPROVED BY
18/02/26 Dr. Ankana Phukan (Sr. Tech. Officer)	18/02/2026 Dr. P. J. Saikia (Activity Incharge, Analytical Chemistry & SAIF, CSTD)	23/02/2026 Dr. M. R. Das (Chairman, Testing Report Committee)

Annexure-5

গ্ৰীনটেক্ এনভাইৰনমেন্টল ইঞ্জিনিয়াৰ এণ্ড কন্সালটেন্টছ
GREEN TECH ENVIRONMENTAL ENGINEER AND CONSULTANTS
(A Unit of XEUJ ABHIJANTRIK LLP)
House No-11, Champaknagar, Narayan Path, Bhetapara, Guwahati-781028, www.greentecheec.in
Mobile: 9435046677, 9954089052, E-mail: green_pranjal@hotmail.com, info@greentecheec.in
TC-15242

TEST REPORT

GEEC/FM/450A

ULR Number: TC152422500001363F			
Report No:GEEC/FL/23/TOX/2025/09/09		Date:	10/10/2025
Name of the Industry:	**OIL INDIA Ltd.**	Lab ID	GEEC/TT/2025/09/09
Address:	Oil India Ltd. Duliajan District: Dibrugarh, State : Assam	Date of Sampling/Collection:	12/09/2025
		Date of Receipt in Duliajan:	16/09/2025
		Date of Receipt in Lab:	17/09/2025
Rig	**S-7**	Test Start Date:	29/09/2025
Location:	**TCE**	Test End Date:	03/10/2025

DRILL FLUID QUALITY FOR TOXICITY

SAMPLING RESULT

Depth (Meter)	3145	Mud Weight (MW,pcf)	71
Mud Type	KMC HPWBM	MFV sec	56
Dose	**Sample Concentration**	**Mortality (In%)**	**Test Method**
1	Control sample	0	IS 6582 (Part 2) Bioassay using Zebra Fish
2	5000 mg/L	10	
3	10000 mg/L	20	
4	20000 mg/L	20	
5	30500 mg/L	30	
6	40000 mg/L	40	
7	50000 mg/L	50	

Sample Drawn By : Client

Remarks: Limit for Toxicity of Drill Fluid 96 Hrs LC 50 > 30000 mg/l by fish toxicity.

Checked & Reviewed by:

Dr. Belinda Lahon
Quality Manager

Authoriscd by:

Pranjal Buragohain
Authorised Signatory

* The results relate only to the item tested.
* The test report shall not be produced except in full, without written approval of the laboratory.
* The test report cannot be used as evidence in the court of law without prior writtten approval of the laboratory.

********** End of report **********

Annexure-5

গ্রীনটেক্ এনভাইৰনমেন্টল ইঞ্জিনিয়াৰ এণ্ড কন্সালটেন্টছ্
GREEN TECH ENVIRONMENTAL ENGINEER AND CONSULTANTS
(A Unit of XEUJ ABHIJANTRIK LLP)
House No-11, Champaknagar, Narayan Path, Bhetapara, Guwahati-781028, www.greentecheec.in
Mobile: 9435046677, 9954089052, E-mail: green_pranjal@hotmail.com, info@greentecheec.in

TC-15242

TEST REPORT

GEEC/FM/450A

ULR Number: TC1524226000000298F			
Report No:GEEC/FL/23/TOX/2026/03/17		Date:	20/04/2026
Name of the Industry:	**OIL INDIA Ltd.**	Lab ID	GEEC/TT/2026/03/17
Address:	Oil India Ltd. Duliajan District: Dibrugarh, State : Assam	Date of Sampling/Collection:	16/03/2026
		Date of Receipt in Duliajan:	24/03/2026
		Date of Receipt in Lab:	25/03/2026
Rig	**CH-20**	Test Start Date:	06/04/2026
Location:	**TAQ**	Test End Date:	10/04/2026

DRILL FLUID QUALITY FOR TOXICITY

SAMPLING RESULT

Depth (Meter)	207	Mud Weight (MW,pcf)	66
Mud Type	BS-Mud	MFV sec	65
Dose	**Sample Concentration**	**Mortality (In%)**	**Test Method**
1	Control sample	0	IS 6582 (Part 2) Bioassay using Zebra Fish
2	5000 mg/L	0	
3	10000 mg/L	20	
4	20000 mg/L	30	
5	30500 mg/L	40	
6	40000 mg/L	50	
7	50000 mg/L	50	

Sample Drawn By : Client

Remarks: Limit for Toxicity of Drill Fluid 96 Hrs LC 50 > 30000 mg/l by fish toxicity.

Checked & Reviewed by:

Dr. Belinda Lahon
Quality Manager

Authorised by:

Pranjal Buragohain
Authorised Signatory

* The results relate only to the item tested.
* The test report shall not be produced except in full, without written approval of the laboratory.
* The test report cannot be used as evidence in the court of law without prior,writtten approval of the laboratory.

********** End of report **********

Annexure-5

গ্রীনটেক্ এনভাইৰনমেন্টল ইঞ্জিনিয়াৰ এণ্ড কন্সালটেন্টছ
GREEN TECH ENVIRONMENTAL ENGINEER AND CONSULTANTS
(A Unit of XEUJ ABHIJANTRIK LLP)
House No-11, Champaknagar, Narayan Path, Bhetapara, Guwahati-781028, www.greentecheec.in
Mobile: 9435046677, 9954089052, E-mail: green_pranjal@hotmail.com, info@greentecheec.in

TC-15242

TEST REPORT

GEEC/FM/450A

ULR Number: TC152422500001763F			
Report No:GEEC/FL/23/TOX/2025/11/14		Date:	18/12/2025
Name of the Industry:	**OIL INDIA Ltd.**	Lab ID	GEEC/TT/2025/11/14
Address:	Oil India Ltd. Duliajan District: Dibrugarh, State : Assam	Date of Sampling/Collection:	18/11/2025
		Date of Receipt in Duliajan:	24/11/2025
		Date of Receipt in Lab:	25/11/2025
Rig	**CH-20**	Test Start Date:	09/12/2025
Location:	**TBD**	Test End Date:	13/12/2025

DRILL FLUID QUALITY FOR TOXICITY

SAMPLING RESULT

Depth (Meter)	1226	Mud Weight (MW,pcf)	68
Mud Type	BS-Mud	MFV sec	58

Dose	**Sample Concentration**	**Mortality (In%)**	**Test Method**
1	Control sample	0	IS 6582 (Part 2) Bioassay using Zebra Fish
2	5000 mg/L	10	
3	10000 mg/L	30	
4	20000 mg/L	40	
5	30500 mg/L	50	
6	40000 mg/L	60	
7	50000 mg/L	70	

Sample Drawn By : Client

Remarks: Limit for Toxicity of Drill Fluid 96 Hrs LC 50 > 30000 mg/l by fish toxicity.

Checked & Reviewed by:

Dr. Belinda Lahon

Authorised by:

Pranjal Buragohain

Annexure-6

RECORD OF OCCUPATIONAL HEALTH SURVELLANCE

TO WHOM IT MAY CONCERN

This Is To Certify That Enclosed The IME/ PME Report(From O) Of The Following Employees Of M/S Jay Bee Energy Pvt Ltd. Drilling Section Are Physically And Mentally Fit To Join Work Effectively.

SL NO.	FULL NAME	DESIGNATION	DATE OF ISSUE
1	LOKJIT DUTTA	RIG MANAGER	10-10-2022
2	LALIDHAR GOGOI	RIG MANAGER	02-08-2022
3	UMA SHANKAR SAH	TOOL PUSHER	11-09-2025
4	ANUP KONWAR	TOOL PUSHER	01-12-2021
5	MANUJ TAMULI	NTP	20-07-2025
6	SATYARANJAN DUTTA	DRILLER	22-06-2024
7	SURAJIT SINGHA	DRILLER	10-07-2024
8	MANAB BARUAH	DRILLER	14-04-2023
9	MANAB JYOTI DAS	ASST. DRILLER	19-09-2022
10	PRODIP GOGOI	ASST. DRILLER	24-07-2024
11	PRONB KR. BORUAH	ASST. DRILLER	04-07-2024
12	PULOKESH TAMULI	ASST. DRILLER	02-12-2021
13	RAJIB GOHAIN	MUD ENGINEER	24-09-2022
14	SAURABH KUMAR	MUD ENGINEER	04-03-2025
15	BIRAJ DAS SONOWAL	MUD ENGINEER	20-08-2024
16	RUPAM NATH	MUD ENGINEER	17-05-2023
17	SINMOY GOHAIN	HSE OFFICER	16-08-2022
18	PURNA GOGOI	CHIEF ELECTRICIAN	22-11-2021
19	BIMAN PHUKAN	CHIEF ELECTRICIAN	24-07-2024

Dr. A. Rajkonwar
Sr. Medical & Health Officer
Tengakhat Block P.H.C.
Dist. Dibrugarh, Assam
Reg. No. L1674

Annexure-6

20	BHOKTESWAR SONOWAL	ELECTRICIAN	12-08-2022
21	RAJA TIPOMIA	ELECTRICIAN	22-09-2022
22	DAVID PHUKAN	ELECTRICIAN	23-07-2023
23	DEBAKANTA MECH	ELECTRICIAN	14-12-2021
24	BHASKAR GOGOI	ASST. ELECTRICIAN	22-04-2025
25	DILIP GUPTA	ASST. ELECTRICIAN	02-02-2023
26	CHINMOY PHUKAN	ASST. ELECTRICIAN	25-08-2022
27	LALIT SONOWAL	ASST. ELECTRICIAN	15-06-2024
28	RUDRA BORAH	CHIEF MECHANIC	01-12-2021
29	UMA KONWAR	CHIEF MECHANIC	19-07-2022
30	GOURAB GOGOI	MECHANIC ICE	19-07-2022
31	ANJAN SAIKIA	MECHANIC ICE	07-06-2023
32	JULU BORUAH	MECHANIC ICE	01-12-2021
33	MANDEEP BORUAH	MECHANIC ICE	12-02-2023
34	BIJIT SONOWAL	ASST. MECHANIC ICE	27-10-2025
35	RAJIB CHETRY	ASST. MECHANIC ICE	31-10-2024
36	ABHINASH BARUAH	ASST. MECHANIC ICE	31-01-2023
37	MONTU DOHUTIA	ASST. MECHANIC ICE	03-11-2023
38	PULASTYA GOGOI	MECH. PUMP	19-07-2022
39	PRANJAL SAIKIA	MECH. PUMP	08-06-2023
40	SAMBAL GOGOI	MECH. PUMP	30-07-2022
41	JITUL CHETRY	MECH. PUMP	12-07-2025
42	GOUTAM GOGOI	ASST. MECH. PUMP	19-07-2022
43	PRANDIP BORA	ASST. MECH. PUMP	04-08-2025
44	SURESH DEORI	ASST. MECH. PUMP	12-12-2022
45	DIPJYOTI BORGOHAIN	ASST. MECH. PUMP	21-07-2022

Dr. A. Rajkonwar
Sr. Medical & Health Officer
Tengakhat Block P.H.C.
Dist. Dibrugarh, Assam
Reg. No. L1674

Annexure-6

46	NIPU BORAH	GAS LOGGER	15-10-2022
47	MADHUJYA GOGOI	GAS LOGGER	04-05-2021
48	RINTU TAMULI	GAS LOGGER	22-08-2022
49	PRABAL GOGOI	GAS LOGGER	08-09-2022
50	GONDESWAR NIRMOLIA	WELDER	02-09-2022
51	SAURAV KOLIA	WELDER	03-04-2024
52	RAJU KR. DUTTA	MEDICO	10-10-2022
53	SUKLA GOGOI	MEDICO	23-02-2022
54	MAINA BORAH	TOP MAN	10-09-2022
55	UTPAL CH. DUTTA	TOP MAN	10-09-2022
56	JIVRAJ SONOWAL	TOP MAN	07-12-2021
57	BISHESWAR SONOWAL	TOP MAN	30-09-2022
58	MANAB GOGOI	TOP MAN	07-12-2021
59	PABAN BARUAH	TOP MAN	07-12-2021
60	SURAJ SONOWAL	TOP MAN	07-12-2021
61	RAJU GOWALA	TOP MAN	22-11-2021
62	ANKUR DHADUMIA	FLOOR MAN	20-09-2023
63	ANIT DUTTA	FLOOR MAN	24-04-2025
64	ASHIM GOGOI	FLOOR MAN	24-04-2025
65	SONJIB SONOWAL	FLOOR MAN	07-03-2024
66	MRIDUL GOGOI	FLOOR MAN	15-07-2024
67	NAVAJIT GOGOI	FLOOR MAN	23-08-2022
68	LABA DAS	FLOOR MAN	21-02-2025
69	DIPANKAR GOGOI	FLOOR MAN	20-03-2023
70	MRIDUL BORUAH	FLOOR MAN	17-07-2024
71	ARUN JYOTI DUTTA	FLOOR MAN	20-08-2024

Dr. A. Rajkonwar
Sr. Medical & Health Officer
Tengakhat Block P.H.C.
Dist. Dibrugarh, Assam
Reg. No. L1674

Annexure-6

72	JAYANTA CHAMUWAH	FLOOR MAN	03-06-2023
73	MADON GOGOI	FLOOR MAN	01-12-2021
74	HAI THAPA	FLOOR MAN	17-05-2025
75	PANKU SONOWAL	FLOOR MAN	13-08-2022
76	SATYARANJAN SAIKIA	FLOOR MAN	29-06-2024
77	PAPU BORAH	FLOOR MAN	14-12-2021
78	RASHIDUL AHMED	FLOOR MAN	14-12-2021
79	DIBAKOR GOGOI	FLOOR MAN	19-07-2022
80	PEASANTA DHADUMIA	FLOOR MAN	11-10-2022
81	RAJIB SONOWAL	FLOOR MAN	07-12-2022
82	RAJESH MAZHI	FLOOR MAN	28-07-2022
83	KHIRUD DHADUMIA	FLOOR MAN	14-03-2023
84	SUKHAR CHOWSANG	FLOOR MAN	04-06-2025
85	BHASKARJYOTI GOGOI	FLOOR MAN	28-03-2024

Dr. A. Rajkonwar
Sr. Medical & Health Officer
Tengakhat Block P.H.C.
Dist. Dibrugarh, Assam
Reg. No. L1674

Annexure-6

IME/PME TRACKING SHEET OF CH#20 (OIL INDIA PROJECT)

SL NO	NAME	DESIGNATION	COMPANY	Blood Group	Age	Date of Medical	Date of next Medical	PME	IME
1	Raja Tribhuban Saikia	D/S	JOHN		56	12.02.2026	11.02.2027		1
2	Jay Amar	D/S	JOHN	B+	58	3/21/2026	3/21/2027		1
3	Vivek Vyas	Tool Pusher	JOHN	B+	36	3/19/2025	3/19/2028		1
4	Praveen Kumar	Tool Pusher	JOHN	A+	49	1/31/2025	1/31/2027		1
5	DALIJIT SINGH	NTP	JOHN	A+	48	11.03.2026	10.03.2029		1
6	Subhash Chandra	NTP	JOHN	B+	49	3/21/2025	3/21/2027		1
7	Abdul Kuddush Bora	Ch. Electrician	JOHN	A+	57	3/20/2026	3/20/2027		1
8	Sanjib Hazarika	Ch. Electrician	JOHN	O+	53	3/20/2025	3/20/2027		1
9	Pradumnya Prakash Bora	Ch.Mechanic	JOHN	A+	36	3/20/2025	3/20/2028		1
10	SACHIN SINGH	Ch.Mechanic	JOHN	B+	37	11.03.2026	10.03.2029		1
11	TAUFEEQUE ALAM	HSEO	JOHN	A+	31	9/14/2023	9/13/2026		1
12	Ambar Biswas	HSEO	JOHN	A+	36	3/20/2025	3/20/2028		1
13	Nabajyoti Singha	Driller	JOHN	B+	42	3/20/2025	3/20/2027		1
14	Jintumoni Khound	Driller	JOHN	O+	42	3/20/2025	3/20/2027		1
15	Rikhove Gogoi	Driller	JOHN	O+	39	3/19/2025	3/20/2028		1
16	Ranjit Gogoi	Driller	JOHN	A+	43	3/20/2025	3/20/2027		1
17	Jishujit Phukan	Mechanic in charge	JOHN	O+	42	3/20/2025	3/20/2027		1
18	Nayanjyoti Gogoi	Mechanic in charge	JOHN	O+	37	3/19/2025	3/20/2028		1
19	Abhijit Baidya	Mechanic in charge	JOHN	B+	30	3/20/2025	3/20/2028		1
20	Bishajyoti Chetia	Mechanic in charge	JOHN	B+	36	3/21/2025	3/21/2028		1
21	MANAS PHUKAN	ASST. Electrician	JOHN	O+	28	11/27/2025	11/26/2028		1
22	INDRAJIT GOGOI	ASST. Electrician	JOHN	B+	31	11/27/2025	11/26/2028		1
23	Nabajyoti Kurmi	ASST. Electrician	JOHN	B+	43	3/20/2025	3/20/2027		1
24	NIHAL TANTI	ASST. Electrician	JOHN	AB+	31	11/27/2025	11/26/2028		1
25	Simanta Boruah	Mud Engineer	JOHN	A+	40	1/27/2025	1/27/2027		1
26	Ranjit Boruah	Mud Engineer	JOHN	A+	52	23/01.2026	22.01.2027		1
27	PRANJAL BORAH	Mud Engineer	JOHN	B+	43	4/6/2026	3/3/2028		1
28	Bikash Gogoi	Mud Engineer	JOHN	O+	42	1/27/2025	1/27/2027		1
29	Pobitra Baruah	AD	JOHN	O+	33	2/6/2025	2/6/2028		1
30	RAHUL SAIKIA	AD	JOHN	O+	30	8/14/2025	8/13/2028		1
31	Heuj Hati Boruah	AD	JOHN	O+	39	2/19/2025	2/19/2028		1
32	Bhaskar Gogoi	AD	JOHN	A+	28	2/20/2025	2/20/2028		1
33	Bharat gogoi	Derrick Man	JOHN	A+	38	2/19/2025	2/19/2028		1
34	Jibanta Sonowal	Derrick Man	JOHN	O+	40	2/19/2025	2/19/2027		1
35	Khogeswar Dadhara	Derrick Man	JOHN	O+	54	17.03.2026	16.03.2027		1
36	BIJIT GOGOI	Derrick Man	JOHN	O+	30	8/5/2025	5/7/2028		1
37	Utpal Deori	Derrick Man	JOHN	O+	41	2/5/2025	2/5/2027		1
38	Jugal Moran	Derrick Man	JOHN	AB-	36	2/19/2025	2/19/2028		1
39	Ranjit Dihingia	Derrick Man	JOHN	O+	42	2/19/2025	2/19/2027		1
40	JYANTA GOGOI	Derrick Man	JOHN	A+	44	2/6/2025	2/6/2027		1
41	Muhin Phukan	Rig man	JOHN	O+	37	1/31/2025	1/31/2028		1
42	Bharat Bhuyan	Rig man	JOHN	A+	29	2/19/2025	2/19/2028		1

Annexure-6

43	Monoj Sonowal	Rig man	JOHN	A+	43	1/31/2025	1/31/2027		1
44	Bitul Baruwati	Rig man	JOHN	A+	45	2/19/2025	2/19/2027		1
45	Tralokya Sonowal	Rig man	JOHN	A+	31	2/5/2025	2/5/2028		1
46	Hiren Dihingia	Rig man	JOHN	B+	34	2/6/2025	2/6/2028		1
47	Sunil Binjuwar	Rig man	JOHN	B+	32	2/19/2025	2/19/2028		1
48	BHUBAN CH. PEGU	Rig man	JOHN	O+	50	6/2/2025	6/1/2026		1
49	Rantu Sonowal	Rig man	JOHN	AB+	42	2/6/2025	2/6/2027		1
50	Probhat Gogoi	Rig man	JOHN	A+	41	2/24/2025	2/24/2027		1
51	Bharat Sonowal	Rig Man	JOHN	A+	44	2/6/2025	2/6/2027		1
52	Bhagya Chetia	Rig Man	JOHN	O+	34	1/31/2025	1/31/2028		1
53	Bimal Sonowal	Rig Man	JOHN	A+	26	2/6/2025	2/6/2028		1
54	Bhima Murah	Rig Man	JOHN	B+	30	2/19/2025	2/19/2028		1
55	Jayanta Pator	Rig Man	JOHN	O+	33	2/5/2025	2/5/2028		1
56	Manashjyoti Dihingia	Rig Man	JOHN	B+	31	21.03.2026	20.03.2028		1
57	Ratan Majhi	Roust About	JOHN	O+	45	2/5/2025	2/5/2027		1
58	ABHIJIT GOGOI	Roust About	JOHN	A+	35	13.11.2025	12.1.2028		1
59	PALAB GOGOI	Roust About	JOHN	O+	24	11/13/2025	11/12/2028		1
60	Mintu Gogoi	Roust About	JOHN	O+	22	2/6/2025	2/6/2028		1
61	Gaurishankar Gogoi	Roust About	JOHN	O+	28	1/28/2025	1/28/2028		1
62	Manab Borgohain	Roust About	JOHN	AB+	52	21.03.2026	20.03.2027		1
63	Bitu Deori	Roustabout	JOHN	O+	22	2/5/2025	2/5/2028		1
64	Bidyadhar Chutia	Roustabout	JOHN	AB+	40	2/5/2025	2/5/2027		1
65	Bipul Gogoi	Roustabout	JOHN	O+	25	2/5/2025	2/5/2027		1
66	RAKESH KHUTIA	Roustabout	JOHN	A+	30	2/19/2025	2/18/2028		1
67	NABOJYOTI DAHOTIYA	Roustabout	JOHN	A+	31	2/6/2026	2/5/2028		1
68	Madhujya Gogoi	Roustabout	JOHN	A+	22	2/5/2025	2/5/2028		1
69	Pranjal Dowarah	Roustabout	JOHN	O+	30	1/28/2025	1/28/2028		1
70	Rakesh khuttiya	Roustabout	JOHN	A+	30	2/19/2025	2/19/2028		1
71	Hirok jyoti Borah	Roustabout	JOHN	B+	24	1/30/2025	1/30/2028		1
72	Rintu Sonowal	Roustabout	JOHN	A+	41	2/5/2025	2/5/2027		1
73	Joy Chetia	Mechanic	JOHN	A+	35	2/19/2025	2/19/2028		1
74	Bokul Khuttiya Deori	Mechanic	JOHN	A+	25	2/19/2025	2/19/2028		1
75	Dipankar Sonowal	Mechanic	JOHN	O+	26	2/19/2025	2/19/2028		1
76	Pratha Pratim Phukan	Mechanic	JOHN	B+	32	2/19/2025	2/19/2028		1
77	VIKASH SAIKIA	Electrician	JOHN	AB+	25	12/11/2025	12/10/2028		1
78	Rajen Borgohain	Electrician	JOHN	A+	51	4/23/2026	4/23/2027		1
79	Probal Kishur Buragohain	Electrician	JOHN	A+	28	2/5/2025	2/5/2028		1
80	Sreevastav Saikia	Electrician	JOHN	O+	27	2/24/2025	2/24/2028		1
81	Ajit Borah	Welder	JOHN	AB+	50	06.02.2026	05.02.2027		1
82	Sanjoy Kr. Thapa	Welder	JOHN	O+	53	06.02.2026	05.02.2027		1
83	Jugananda Sonowal	Welder	JOHN	O+	41	2/19/2025	2/19/2027		1
84	Jagat Gogoi	Welder	JOHN	AB+	42	1/27/2025	1/27/2027		1
85	Partha Sekhar Borah	Gas Logger	JOHN	O+	28	1/27/2025	1/27/2028		1
86	Lakhi Baruah	Gas Logger	JOHN	O+	53	27.01.2026	26.01.2027		1
87	Piku Sharma	Gas Logger	JOHN	O+	28	1/27/2025	1/27/2028		1
88	BHASKAR JYOTI SAIKIA	Gas Logger	JOHN	AB+	26	7/16/2025	7/15/2028		1
89	Ratul Dutta	Rig Medic	JOHN	O+	56	4/23/2026	4/23/2027		1
90	Gauri Shankar Das	Rig Medic	JOHN	O+	32	4/5/2025	4/5/2028		1
91	PRITAM PATARI	ETP Operator	JOHN		27	11.03.2026	10.03.2029		1
92	BISHWAJIT CHAWRA	ETP Operator	JOHN	A+	34	11.03.2026	10.03.2029		1

Annexure-6

93	Pabitra Pran Baruah	ETP Operator	JOHN	O+	30	11.03.2026	10.03.2029		1
94	SURAJIT GOSWAMI	ETP Operator	JOHN	A+	34	11.03.2026	10.03.2029		1
95	Lachit Das	ETP Lab Asst.	JOHN	B+	27	11.03.2026	10.03.2029		1
96	Himangshu Gogoi	ETP Lab Asst.	JOHN	A+	30	11.03.2026	10.03.2029		1
97	NRIPEN GOGOI	Heavy Crane Operator	JOHN	B+	31	11.03.2026	10.03.2029		1
98	Ananta Moran	Heavy Crane Operator	JOHN	AB+	25	3/25/2025	3/25/2028		1
99	Madhurjya Mohan	Heavy Crane Operator	JOHN	B+	27	3/25/2025	3/25/2028		1
100	Randeep Phukan	Heavy Crane Operator	JOHN	B+	30	3/25/2025	3/25/2028		1
							TOTAL	0	100

Dr D Pathak
(MBBS, DO)
Dy Supdt
A.G.Medical Hospital, Chabua

Annexure-6

IME/PME TRACKING SHEET OF CH#20 (OIL INDIA PROJECT)

SL NO	NAME	DESIGNATION	COMPANY	Blood Group	Age	Date of Medical	Date of next Medical	PME	IME
1	Raja Tribhuban Saikia	D/S	JOHN		56	12.02.2026	11.02.2027		1
2	Jay Amar	D/S	JOHN	B+	58	3/21/2026	3/21/2027		1
3	Vivek Vyas	Tool Pusher	JOHN	B+	36	3/19/2025	3/19/2028		1
4	Praveen Kumar	Tool Pusher	JOHN	A+	49	1/31/2025	1/31/2027		1
5	DALIJIT SINGH	NTP	JOHN	A+	48	11.03.2026	10.03.2029		1
6	Subhash Chandra	NTP	JOHN	B+	49	3/21/2025	3/21/2027		1
7	Abdul Kuddush Bora	Ch. Electrician	JOHN	A+	57	3/20/2026	3/20/2027		1
8	Sanjib Hazarika	Ch. Electrician	JOHN	O+	53	3/20/2025	3/20/2027		1
9	Pradumnya Prakash Bora	Ch.Mechanic	JOHN	A+	36	3/20/2025	3/20/2028		1
10	SACHIN SINGH	Ch.Mechanic	JOHN	B+	37	11.03.2026	10.03.2029		1
11	TAUFEEQUE ALAM	HSEO	JOHN	A+	31	9/14/2023	9/13/2026		1
12	Ambar Biswas	HSEO	JOHN	A+	36	3/20/2025	3/20/2028		1
13	Nabajyoti Singha	Driller	JOHN	B+	42	3/20/2025	3/20/2027		1
14	Jintumoni Khound	Driller	JOHN	O+	42	3/20/2025	3/20/2027		1
15	Rikhove Gogoi	Driller	JOHN	O+	39	3/19/2025	3/20/2028		1
16	Ranjit Gogoi	Driller	JOHN	A+	43	3/20/2025	3/20/2027		1
17	Jishujit Phukan	Mechanic in charge	JOHN	O+	42	3/20/2025	3/20/2027		1
18	Nayanjyoti Gogoi	Mechanic in charge	JOHN	O+	37	3/19/2025	3/20/2028		1
19	Abhijit Baidya	Mechanic in charge	JOHN	B+	30	3/20/2025	3/20/2028		1
20	Bishajyoti Chetia	Mechanic in charge	JOHN	B+	36	3/21/2025	3/21/2028		1
21	MANAS PHUKAN	ASST. Electrician	JOHN	O+	28	11/27/2025	11/26/2028		1
22	INDRAJIT GOGOI	ASST. Electrician	JOHN	B+	31	11/27/2025	11/26/2028		1
23	Nabajyoti Kurmi	ASST. Electrician	JOHN	B+	43	3/20/2025	3/20/2027		1
24	NIHAL TANTI	ASST. Electrician	JOHN	AB+	31	11/27/2025	11/26/2028		1
25	Simanta Boruah	Mud Engineer	JOHN	A+	40	1/27/2025	1/27/2027		1
26	Ranjit Boruah	Mud Engineer	JOHN	A+	52	23/01.2026	22.01.2027		1
27	PRANJAL BORAH	Mud Engineer	JOHN	B+	43	4/6/2026	3/3/2028		1
28	Bikash Gogoi	Mud Engineer	JOHN	O+	42	1/27/2025	1/27/2027		1
29	Pobitra Baruah	AD	JOHN	O+	33	2/6/2025	2/6/2028		1
30	RAHUL SAIKIA	AD	JOHN	O+	30	8/14/2025	8/13/2028		1
31	Heuj Hati Boruah	AD	JOHN	O+	39	2/19/2025	2/19/2028		1
32	Bhaskar Gogoi	AD	JOHN	A+	28	2/20/2025	2/20/2028		1
33	Bharat gogoi	Derrick Man	JOHN	A+	38	2/19/2025	2/19/2028		1
34	Jibanta Sonowal	Derrick Man	JOHN	O+	40	2/19/2025	2/19/2027		1
35	Khogeswar Dadhara	Derrick Man	JOHN	O+	54	17.03.2026	16.03.2027		1
36	BIJIT GOGOI	Derrick Man	JOHN	O+	30	8/5/2025	5/7/2028		1
37	Utpal Deori	Derrick Man	JOHN	O+	41	2/5/2025	2/5/2027		1
38	Jugal Moran	Derrick Man	JOHN	AB-	36	2/19/2025	2/19/2028		1
39	Ranjit Dihingia	Derrick Man	JOHN	O+	42	2/19/2025	2/19/2027		1
40	JYANTA GOGOI	Derrick Man	JOHN	A+	44	2/6/2025	2/6/2027		1
41	Muhin Phukan	Rig man	JOHN	O+	37	1/31/2025	1/31/2028		1
42	Bharat Bhuyan	Rig man	JOHN	A+	29	2/19/2025	2/19/2028		1

Annexure-6

43	Monoj Sonowal	Rig man	JOHN	A+	43	1/31/2025	1/31/2027		1
44	Bitul Baruwati	Rig man	JOHN	A+	45	2/19/2025	2/19/2027		1
45	Tralokya Sonowal	Rig man	JOHN	A+	31	2/5/2025	2/5/2028		1
46	Hiren Dihingia	Rig man	JOHN	B+	34	2/6/2025	2/6/2028		1
47	Sunil Binjuwar	Rig man	JOHN	B+	32	2/19/2025	2/19/2028		1
48	BHUBAN CH. PEGU	Rig man	JOHN	O+	50	6/2/2025	6/1/2026		1
49	Rantu Sonowal	Rig man	JOHN	AB+	42	2/6/2025	2/6/2027		1
50	Probhat Gogoi	Rig man	JOHN	A+	41	2/24/2025	2/24/2027		1
51	Bharat Sonowal	Rig Man	JOHN	A+	44	2/6/2025	2/6/2027		1
52	Bhagya Chetia	Rig Man	JOHN	O+	34	1/31/2025	1/31/2028		1
53	Bimal Sonowal	Rig Man	JOHN	A+	26	2/6/2025	2/6/2028		1
54	Bhima Murah	Rig Man	JOHN	B+	30	2/19/2025	2/19/2028		1
55	Jayanta Pator	Rig Man	JOHN	O+	33	2/5/2025	2/5/2028		1
56	Manashjyoti Dihingia	Rig Man	JOHN	B+	31	21.03.2026	20.03.2028		1
57	Ratan Majhi	Roust About	JOHN	O+	45	2/5/2025	2/5/2027		1
58	ABHIJIT GOGOI	Roust About	JOHN	A+	35	13.11.2025	12.1.2028		1
59	PALAB GOGOI	Roust About	JOHN	O+	24	11/13/2025	11/12/2028		1
60	Mintu Gogoi	Roust About	JOHN	O+	22	2/6/2025	2/6/2028		1
61	Gaurishankar Gogoi	Roust About	JOHN	O+	28	1/28/2025	1/28/2028		1
62	Manab Borgohain	Roust About	JOHN	AB+	52	21.03.2026	20.03.2027		1
63	Bitu Deori	Roustabout	JOHN	O+	22	2/5/2025	2/5/2028		1
64	Bidyadhar Chutia	Roustabout	JOHN	AB+	40	2/5/2025	2/5/2027		1
65	Bipul Gogoi	Roustabout	JOHN	O+	25	2/5/2025	2/5/2027		1
66	RAKESH KHUTIA	Roustabout	JOHN	A+	30	2/19/2025	2/18/2028		1
67	NABOJYOTI DAHOTIYA	Roustabout	JOHN	A+	31	2/6/2026	2/5/2028		1
68	Madhujya Gogoi	Roustabout	JOHN	A+	22	2/5/2025	2/5/2028		1
69	Pranjal Dowarah	Roustabout	JOHN	O+	30	1/28/2025	1/28/2028		1
70	Rakesh khuttiya	Roustabout	JOHN	A+	30	2/19/2025	2/19/2028		1
71	Hirok jyoti Borah	Roustabout	JOHN	B+	24	1/30/2025	1/30/2028		1
72	Rintu Sonowal	Roustabout	JOHN	A+	41	2/5/2025	2/5/2027		1
73	Joy Chetia	Mechanic	JOHN	A+	35	2/19/2025	2/19/2028		1
74	Bokul Khuttiya Deori	Mechanic	JOHN	A+	25	2/19/2025	2/19/2028		1
75	Dipankar Sonowal	Mechanic	JOHN	O+	26	2/19/2025	2/19/2028		1
76	Pratha Pratim Phukan	Mechanic	JOHN	B+	32	2/19/2025	2/19/2028		1
77	VIKASH SAIKIA	Electrician	JOHN	AB+	25	12/11/2025	12/10/2028		1
78	Rajen Borgohain	Electrician	JOHN	A+	51	4/23/2026	4/23/2027		1
79	Probal Kishur Buragohain	Electrician	JOHN	A+	28	2/5/2025	2/5/2028		1
80	Sreevastav Saikia	Electrician	JOHN	O+	27	2/24/2025	2/24/2028		1
81	Ajit Borah	Welder	JOHN	AB+	50	06.02.2026	05.02.2027		1
82	Sanjoy Kr. Thapa	Welder	JOHN	O+	53	06.02.2026	05.02.2027		1
83	Jugananda Sonowal	Welder	JOHN	O+	41	2/19/2025	2/19/2027		1
84	Jagat Gogoi	Welder	JOHN	AB+	42	1/27/2025	1/27/2027		1
85	Partha Sekhar Borah	Gas Logger	JOHN	O+	28	1/27/2025	1/27/2028		1
86	Lakhi Baruah	Gas Logger	JOHN	O+	53	27.01.2026	26.01.2027		1
87	Piku Sharma	Gas Logger	JOHN	O+	28	1/27/2025	1/27/2028		1
88	BHASKAR JYOTI SAIKIA	Gas Logger	JOHN	AB+	26	7/16/2025	7/15/2028		1
89	Ratul Dutta	Rig Medic	JOHN	O+	56	4/23/2026	4/23/2027		1
90	Gauri Shankar Das	Rig Medic	JOHN	O+	32	4/5/2025	4/5/2028		1
91	PRITAM PATARI	ETP Operator	JOHN		27	11.03.2026	10.03.2029		1
92	BISHWAJIT CHAWRA	ETP Operator	JOHN	A+	34	11.03.2026	10.03.2029		1

Annexure-6

93	Pabitra Pran Baruah	ETP Operator	JOHN	O+	30	11.03.2026	10.03.2029		1
94	SURAJIT GOSWAMI	ETP Operator	JOHN	A+	34	11.03.2026	10.03.2029		1
95	Lachit Das	ETP Lab Asst.	JOHN	B+	27	11.03.2026	10.03.2029		1
96	Himangshu Gogoi	ETP Lab Asst.	JOHN	A+	30	11.03.2026	10.03.2029		1
97	NRIPEN GOGOI	Heavy Crane Operator	JOHN	B+	31	11.03.2026	10.03.2029		1
98	Ananta Moran	Heavy Crane Operator	JOHN	AB+	25	3/25/2025	3/25/2028		1
99	Madhurjya Mohan	Heavy Crane Operator	JOHN	B+	27	3/25/2025	3/25/2028		1
100	Randeep Phukan	Heavy Crane Operator	JOHN	B+	30	3/25/2025	3/25/2028		1
							TOTAL	0	100

Dr D Pradhan
(MBBS, DO)
Dy Supdt
A G Medical Hospital, Chabua

Annexure - I A

ऑयल इंडिया
OIL INDIA

HSE Department
Oil India Limited
Duliajan, Dibrugarh, 786602, Assam
Phone : 0374-2800542
Email: safety@oilindia.in

संदर्भ सं./Ref. No.: S&E/E/43(14)/1150 दिनांक/Date: 02.11.2024

From	:	ED (HSE & ESG)
To	:	The Principal Chief Conservator of Forests (Wildlife) & Chief WildLife Warden Office of the PCCF (Wildlife), Aranya Bhawan, Panjabari, , Guwahati, Assam – 781037.
Subject	:	Submission of Site-Specific Conservation Plan and Wildlife Management Plan for Schedule – I species against the Environment Clearance proposals of Oil India Limited.
Ref	:	OIL Letter Ref. No. S&E/E/43(4)/1157 dated 25.08.2021.

Sir,

Oil India Limited (OIL) has submitted Environment Clearance proposals No. IA/AS/IND2/226998/2007 (Moran Block) to Ministry of Environment, Forest & Climate Change (MoEF&CC) for carrying Onshore Oil & Gas drilling and production activities in the Nominated Petroleum Mining Lease (PMLs) of Assam.

In compliance with the Environment Clearance granted by MoEF&CC, OIL has prepared Site-specific conservation plan and Wildlife management plan for Schedule – I species and the same was submitted to your good office vide letter dated 25.08.2021 for approval. The approved plan is required for fulfilling the Environment Clearance compliance Condition as stipulated in the EC. (Copies enclosed as **Annexure – I**).

View above, we are request you to kindly approve the Site-specific conservation plan and Wildlife Management Plan for Schedule – I species against the above-mentioned EC proposal.

Thanking you.

Yours faithfully,
Oil India Limited

2/11/2024

(R K Singh)
Executive Director (HSE & ESG) I/C
Nodal Officer (EC, FC & NBWL)
For Resident Chief Executive

Encl: As above.

Received 2/11/24

Annexure-1 A

Reminder

GOVERNMENT OF ASSAM
OFFICE OF THE PRINCIPAL CHIEF CONSERVATOR OF FORESTS (WILDLIFE) AND CHIEF WILDLIFE WARDEN, ASSAM::PANJABARI::GUWAHATI-37

Email ID: pccf.wl.assam@gmail.com

No. WL/FG.35/WL Conservation Plan/ Schedule- I species/OIL Date:15/05/2026

To,

The Divisional Forest Officers
Doomdooma Division/Dibrugarh Division/Digboi Division/ Sivasagar Division.

Sub: Site Specific Wildlife Conservation Plan for Schedule- I species against 9 nos. of OIL EC Block.

Ref: This office letter No. WL/FG.35/ WL Conservation Plan/ Schedule- I species/OIL dtd. 19/02/2025.

With reference to the subject and in continuation to this office letter dtd. 19/02/2025, you are requested once again to submit your views/comments on the above-mentioned plan for taking onward necessary action.

This is for your kind information and necessary action.

Vinay Gupta

(Dr. Vinay Gupta, IFS)
Principal Chief Conservator of Forests,
Wildlife & Chief Wildlife Warden, Assam